

Const. with Maintenance of work from Pandaul
Yadav Tola to Mushari Tola via Middle School in
Manisgaekhi Block MMHSY(SC)

Schedule XLV-Form No. 134

EXCISE & T. DEPT.

R. W. D. (W) Division

Darbhanga-2

DIVISION

Manisgaekhi

SUB-DIVISION

Agg. No. 34 SBD/2020-21

MEASUREMENT BOOK

Ashish Yadav

No. 822

Abstract of cost

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
01/01 Construction of Reference Pillar/working BM					
Vide Page no - 09 202 Nos					
@ ₹424 = 71 Each → ₹8049 = 00					
02/02 Construction of Reference Pillar/					
Survey.					
Vide P-10 = 08 Nos					
@ ₹1859 = 28 Each → ₹14874 = 00					
03/03 Clearing & Grubbing Road Land.					
Qty vide P-10 of thm					
= 0.672 Hectare					
@ ₹5133 = 76/Hectare					
→ ₹34362 = 00					
04/04 Excavation For Road work in					
Soil with hydraulic Excavator					
-- do -- All Complete Job					
Qty vide Page - 18					
Qty No - 01 (P) = 20.678 M ³					
@ ₹74 = 16/M ³ → ₹1533 = 00					
05/05 Construction of Embankment					
with material obtained from					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Borrow Pits - with 100m lead					
Qty vide P-10 of TMB = 1078.33					m ³
@ ₹175 = 22/m ³					→ ₹188945 = 0
06/06 Construction of Embankment with material obtained from borrow pits with 100m lead					
Qty vide P-10 = 2516.11 m ³					
@ ₹139 = 85/m ³					→ ₹351878 = 0
107/08 Construction of GSB - Corri by providing well graded material					
Spreading in uniform layer					
do - all comp. Job					
Qty vide P-10 of TMB = 1172.10 m ²					
" " P-18 of TMB = 45.768 m ²					
					1217.868 m ²
@ ₹3007 = 66/m ²					→ ₹3662933 =
108/09 Providing, laying, Spreading & Compacting Stone Aggregate of 40mm - 60mm					
Quantity vide TMB					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Page No (11) =					419.063 m ³
Page No 19 stem No =					118.38 m ³
					554.823 m³
					587.363 m ³
@ ₹ 3795 = 12/m ³ →					₹ 2039357 = 00
09/13 Construction of un-Reinforced Plain cement Concrete Pavement					
— of M-30 grade = do					
— all Comp Job					
Qty var - Page No - 2082					
					301.87 m ²
@ ₹ 7293 = 67/m ³					
					₹ 2201740 =
					₹ 850367 = 00
Add 12% GST →					₹ 1020441 = 00
Add L.C @ 1% →					₹ 85037 = 00
Add S.F →					₹ 117836 = 00
					₹ 9726985 = 00
Less 0.05% belongs to Agreement					₹ 4863 = 00
					₹ 9722122 = 00
Less previous Payment					₹ 6541394 = 00
					₹ 3180728 = 00
Ravi 08/11/24 JE					
Part 124 AE					

Continuation

(Signature)
10/11/24