

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई (कटिहार)

Mob. No- 8986915775

E-Mail Id :- rwd.barsoi@gmail.com

पत्रांक131...../

बारसोई, दिनांक 20/01/2024 /

प्रेषक:-

ई० विश्वबन्धु राजीव रंजन
कार्यपालक अभियंता

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
BRRDA, 3rd Floor भूमि विकास बैंक भवन,
बिहार, पटना।

विषय : शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यों का
आवंटन उपलब्ध कराने के सम्बन्ध में।

प्रसंग:- भवदीय का पत्रांक 4843 दिनांक 06.12.2021

महाशय,

उपर्युक्त विषयक एवं प्रासंगिक पत्र के आलोक में ग्रामीण कार्य विभाग, कार्य प्रमंडल,
बारसोई, कटिहार के अधीन शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत
स्वीकृत कार्यों में निधि उपलब्ध कराने हेतु अधियाचना विहित प्रपत्र में तैयार कर आपके अग्रेतर
कार्रवाई हेतु समर्पित किया जाता है।

अतः आप से अनुरोध है कि आवंटन शीघ्र उपलब्ध कराने की कृपा की जाय।

अनु०- यथोक्त।

विश्वास भाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बारसोई, कटिहार

20/1/24

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई (कटिहार)

Mob. No- 8986915775

E-Mail Id :- rwd.barsoi@gmail.com

पत्रांक /

बारसोई, दिनांक..... /

प्रेषक:-

ई० विश्वबन्धु राजीव रंजन
कार्यपालक अभियंता

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
BRRDA, 3rd Floor भूमि विकास बैंक भवन,
बिहार, पटना।

विषय : शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यो का
आवंटन उपलब्ध कराने के सम्बन्ध में।

प्रसंग:- भवदीय का पत्रांक 4843 दिनांक 06.12.2021

महाशय,

उपर्युक्त विषयक एवं प्रासंगिक पत्र के आलोक में ग्रामीण कार्य विभाग, कार्य प्रमंडल,
बारसोई, कटिहार के अधीन शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत
स्वीकृत कार्यो में निधि उपलब्ध कराने हेतु अधियाचना विहित प्रपत्र में तैयार कर आपके अग्रेतर
कार्रवाई हेतु समर्पित किया जाता है।

अतः आप से अनुरोध है कि आवंटन शीघ्र उपलब्ध कराने की कृपा की जाय।

अनु०- यथोक्त।

विश्वास भाजन

६०

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बारसोई, कटिहार

ज्ञापांक 13/ दिनांक 20/01/2024

प्रतिलिपि - नोडल पदाधिकारी, 3054 MR, ग्रामीण कार्य विभाग, बिहार पटना को सूचनार्थ एवं
आवश्यक कार्रवाई हेतु समर्पित।



कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बारसोई, कटिहार

Name of Division - Barsoi (Katihar)

Name of Division - Barsoi (Kathar)		Name Of Road	Project ID as per MIS	Administrative Approval (AA) Letter No./ Date	Length of (in KM)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Year Routine Maintenance (In Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (In Lkh)	Up-to-date expenditure as per MIS (In Lakh)	Total Value of Measurement (In Lakh)	Requisition against work done. (In Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
		Kumhari to Das Tola Via Badia Sharma Tola Bhagat Tola	21105612028		0.777	46.88100	42.07413	3.88235		On Going	-	-	-	-	0.00000	0.000	-	0.00	
		PWD Road Bijnagarhat, Mundir Bharti To Mandal Tola.	21105612023		1.438	64.51800	49.94655	15.78317		On Going	2158.26	25mm	5.1%	49.23427	49.22427		0.00		
		T05 Kirat Baba Silson to Rahika Tola	21105612024		0.950	51.23100	43.53181	7.82281		On Going	2250.50	25mm	5.1%	0.00000	0.000		0.00		
		Bendi Dhalan To Scopur Gaon Tal.	21105612031	1572 / 30.03.2022	0.904	53.84100	45.74766	8.66254		On Going	2726.80	25mm	5.1%	0.00000	0.000		44.68065		
		Savanya To Sharma Tola via Hahua to Das Tola.	21105612025		1.100	50.81900	41.25601	10.01102	31 MBD/2022-23	11.12.23	2299.17	25mm	5.1%	15.31819	15.31630		41.06418	25.74599	
		Ukanpur To Bahkargama	21105502028		1.260	60.68600	43.64916	18.54617		On Going	2652.35	25mm	5.1%	43.16765	43.13759		0.00		
		Sohasa Chowk to Parab Tola Tal.	21105612027		1.174	126.18400	131.98439	14.83953		On Going	2674.92	25mm	5.1%	22.47437	0.000		0.00		
		Bajbara Village To Badegach.	21105612001		2.460	106.89100	70.29181	31.75425		On Going	2187.13	25mm	5.1%	70.04190	70.04190		0.00		
2		Kadwa Chowk To Ghoshala Gaon Via Nungaria Tola Tegachhya Tak.	21105612033	1447 Dt- 28.02.2023	4.374	308.54600	218.42522	62.65684	24 MBD/2023-24	16.07.24	2894.41	25mm	5.1%	0.00000	0.00000		103.09183	103.09183	
3		Fatehpur To Manikpur.	21105602021	2011 / 02.05.2022	5.705	350.51400	244.66939	65.22869	32 MBD/2022-23	19.12.23	2113.03	25mm	5.1%	0.000	0.000		117.82731	117.82731	
		Lachor Chouk to Bhuri Gaon Via Adwasi Tola Hasanpur Shersah.	21105614003		2.840	145.71800	102.07425	25.39224		On Going	2935.45	25mm	5.1%	0.000	0.000		33.40439	33.40439	
		Total :-			22.992	1345.85900	1033.45038	262.58061							200.23638	177.72006	340.06836	324.75017	

Executive Engineer
RW D, Works Division
Barsot, Kathihar

20/11/20
y4

EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION, BARSOI, KATIHAR.
FROM GFR 19 - A

(See Government of India's Decision (I) Below Rule - 150)
Form of Utilisation Certificate

Sl No	Name of Scheme	Sanctioned No Date with Amount (in Laes Rs.)	Amount Received (in Laes Rs.)	Particulars
1	2	4	5	6
1	MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Year-2021-22, 2022-23 & 2023-24)	MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Year- 2021-22, 2022-23 & 2023-24) Lt. No. 32 Dt- 28.05.2021 Lt. No. 40 Dt- 14.06.2021 Lt. No. 05 Dt- 25.01.2022 Lt. No. 10 Dt- 21.02.2022 Lt. No. 49 Dt- 27.04.2022 Lt. No. 22 Dt- 08.08.2022 Lt. No. 12 Dt- 03.02.2023 Lt. No. 35 Dt- 14.03.2023 Lt. No. 42 Dt- 20.03.2023 Lt. No. 72 Dt- 10.05.2023 Lt. No. 78 Dt- 24.05.2023 Lt. No. 84 Dt- 08.06.2023 Lt. No. 96 Dt- 07.07.2023 Lt. No. 106 Dt- 02.08.2023 Lt. No. 113 Dt- 14.08.2023 Lt. No. 136 Dt- 10.10.2023 Lt. No. 140 Dt- 16.10.2023 Lt. No. 144 Dt- 20.10.2023 Lt. No. 152 Dt- 16.11.2023	238.50541 2476.51485	Certified that out of Rs.- 2715.02026 Lakh of grants in aid sanctioned during the Years 2021-22, 2022-23 & 2023-24 In Favour of Executive Engineer, Rural Wroks Department, Works Division, Barsoi sum of Rs.- 2685.18483 Lakh has been utilized for the purpose of MR(3054) under Bihar Rural Road Maintenance Policy- 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs.- 29.83543 Lakh remaining unutilized at the end of the period under report.purpose.
	Total -		2715.02026	

- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose fo

Kind of Checks Exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formalities have been observed.

3 **Physical Progress achieved :-**

- Construction of Road Works.
- Construction of CD. Works.

15
20/11/24


Executive Engineer
 Rural Works Department
 Works Division, Barsoi, Katihar

Taimurth Engineers and Traders Pvt. Ltd.

MR-N/22-23/BARSOI-05

Schedule XLV-Form No. 134

Agreement No. - 31/MO/2022-23

SIRKAT

DIVISION

5601

SUB-DIVISION

No. B. No. - 2017

MEASUREMENT BOOK

Sarvajiya to Sharma Tola via H.N. 201

Tola Das Tola

2nd and final Bill
ABSTRACT OF COST

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work — Const. of Road					
MR-N/22-23 Barai/05					
Sarnariya to Sharma Jola					
via Halwai Jola Das Jola.					
Agency — Trimurti Engineers and					
Traders Pvt. Ltd.					
Ag. No. — 31 M.B.D/2022-23					
Date of Commencement — 12.12.2022					
Date of Completion — 11.12.2023					
Date of Entry — 1/09/2023 to					
25/09/2023					
Actual completion:- 25/09/2023					

1/41/	Cleaning and Graveling				
	Road Yard —				
	0.4352 Ha. wide TMB by (9)				
	@ Rs 59728.13/Ha. —			Rs.	25993.00
2/42/	Const. of Sub-grade and				
	earthen shoulders — as				
	per T.S. — TMB by (11)				
	534.60 m ³ wide TMB by (17)				
	125.92 m ³ wide TMB by (17)				
	660.52 m ³ —			Rs.	172845.00
	@ Rs. 261.68/m ³ —				
3/43/	Const. of G.S.B. — as				
	per T.S. —				
	24.04 m ³ wide TMB by (9)				
	@ Rs 2627.22/m ³ —			Rs.	63158.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
28/11/17 plastering with cement mortar (1:4) as per T.S.					
20.64 m ² wide THB by (17)					
@ Rs 198.62/m ²				Rs.	5000.00
				Rs.	4059206.00
Add 12% GST (4)				Rs.	487105.00
Add 1% L.C.W.S (4)				Rs.	40592.00
Add S.fee @ 10% (4)				Rs.	44744.00
wide THB by (17)				Rs.	4631647.00
Less 11.24% Below (4)				Rs.	525229.00

				Rs.	4106418.00
Less previous payment (-)				1531630.00	
				2574788.00	

[Signature]
25/9/23
T.S.

[Signature]
25/9/23
T.S.

[Signature]
Executive Engineer
Rural Works Department
Works Division, Barsoi

The work has been completed as per specification

[Signature]
25/9/23
T.S.

Continuation

Road Name:- Sarvariya To Sharma Tola Via Halwai Tola Das Tola

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event
22/9/23	16:09:12	59	0.1	230	0	2300	2254	ROAD	25.653124	87.701674	Normal
22/9/23	16:09:19	59	0.1	240	10.1	2400	2358	G	25.653048	87.702283	Normal
22/9/23	16:09:26	59	0.1	220	0	2200	2163	G	25.652959	87.70347	Normal
22/9/23	16:09:33	59	0.1	210	10.1	2100	2084	G	25.652782	87.704459	Normal
22/9/23	16:09:40	59	0.1	240	10.1	2400	2365	G	25.652748	87.705489	Normal
22/9/23	16:09:47	59	0.1	250	10.1	2500	2462	G	25.652827	87.706208	Normal
22/9/23	16:09:54	59	0.1	220	10.1	2200	2243	G	25.652997	87.707224	Normal
22/9/23	16:10:01	59	0.1	220	10.1	2200	2156	G	25.653272	87.707924	Normal
22/9/23	16:10:08	59	0.1	230	10.1	2300	2273	G	25.653227	87.707606	Normal
22/9/23	16:10:15	59	0.1	260	10.1	2600	2556	G	25.653984	87.707639	Normal
22/9/23	16:10:22	59	0.1	230	10.1	2300	2298	G	25.654874	87.707632	Normal
22/9/23	16:10:29	59	0.1	240	10.1	2400	2378	G	25.655595	87.707917	Normal
AVERAGE							2299.17				

$$Y = 0 * X^2 + 0.989 * X + 13.58$$

$$X = 2300$$

$$Y = 2272$$

(R) RURAL ROAD

Good <4000
Average 4001-5000
Poor >5000

22/9/23
22/9/23
22/9/23

22/9/23
22/9/23
22/9/23

Executive Engineer
Rural Works Department
Works Div Barsoi

Name of Customer : Timurti Engicons and Traders P
 Name of Work/ Road : Sarvaya To Sharma Tola via
 Lab Job number : 59
 Date : 25-09-2023
 Section No. : 59


Test Date : 25-09-2023
 Machine No : 300
 Road Name : Sarvaya To Sharma Tola via
 Road Type : (R) RURAL ROAD
 Start S No :
 Start E No :
 Side :
 Interval
 UIV Range : 1084 To 4000 mm/km
 Dist Range : 0 To 1.3
 Start Location :
 End Location :
 Equation : Test

Print Generate Report and Graph

Redraw Graph

Map View

File : C:\Users\A91727\Downloads\Sarvaya To Sharma Tola Via Hwai Tola Das Tola 1231.xlsx, Section No. 59.
 Name of Customer : Timurti Engicons and Traders Private Limited., Name of Work/ Road : Sarvaya To Sharma



25/9/23
 25/9/23

Executive Engineer
 Rural Works Department
 Works Division Barsoi