

House of Ramkishish manthi to Pk
Road to Koonanapur under masy.
Shedule XLV Form No. 134.

NANDA

DIVISION

Pakshibaran

SUB-DIVISION

Measurement Book

2390

Assence: Sugrant Kumar

1st & Final bill:-

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/W:-	House of Ramkishan				
	Mamchi to PKB Road				
	to Komandpur under				
	MMSY.				
Asmch:-	Sushant Kumar.				
Asst. no:-	RWD Hawade/73 MMSY/				
	SBD/2020-21.				
Date of start:-	17.08.20				
Date of completion:-	16.02.21				

Date of measurement:-
1-06-03-23.

Date of entry:- 06.03.23

① cons. of Benchmark and
reference pillars-

$$13 \times 30.00 = 390.00 \text{ m.}$$

$$1 \times 22.00 = 22.00 \text{ m.}$$

$$\text{Total:- } 412.00 \text{ m.}$$

$$= 0.412 \text{ km.}$$

② cons. of reference pillars.

with-

$$13 \times 30.00 = 390.00 \text{ m.}$$


$$1 \times 22.00 = 22.00 \text{ m.}$$

$$\text{Total:- } 412.00 \text{ m.}$$

$$= 0.412 \text{ km.}$$

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
earthen shoulders					
$2 \times 6 \times 30.00 \times 1.25 \times 0.275 =$					123.75 m^3
$2 \times 1 \times 20.00 \times 1.25 \times 0.275 =$					13.75 m^3
Total					137.50 m^3
					

Abstract of cost

① cons. of benchmark and reference pillars ---

0.412 km (vide P-01)

@ Rs. 6228.88/km = Rs. 2566.00/-

② cons. of reference pillars with ---

0.412 km (vide P-01)

@ Rs. 1528.39/km = Rs. 630.00/-

③ clearing & stubble road land included ---

0.117 Hec. (vide P-02)

@ Rs. 94977.70/Hec = Rs. 11112.00/-

Continuation

