

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd & Final Bill</u>					
Name of work:- Const. of road from T ₁ to Chhint					
Purma Under MMGSV (SC).					
Agency:- Sri. Arjun Prasad Yadav.					
Agreement No. 34/SBD/2021-22.					
Date of Commence:- 11.09.2021					
Time of Completion:- 09 Months (13.06.2022)					
Approved Rate:- 15% Below as per Agreement.					
Add 12% G.S.T. as per Agreement.					
Add 1% Labour Cts. as per Agreement.					
Add S. Fee on the Basic Cost of minor material as per Agreement					
Agreement value of Const. Work - Rs 61,62,315.00					
Agreement value of maintenance - Rs 5,78,201.20					
Agreement value - Rs 67,40,516.20					
Date of Entry:- 02.03.2024					
<u>Items of Work</u>					
① Const. of earthen shoulders and subgrade					
with approved material obtained from					
lean-compits with all lifts and loads.					
2 x 30.00m x 6.00m x 0.30m =					108.00m ³
2 x 7 x 30.00m x 1.20m x 0.20m =					100.80m ³
2 x 20.00m x 1.50m x 0.20m =					12.00m ³
2 x 32 x 30.00m x 1.00m x 0.075m =					144.00m ³
2 x 20.00m x 1.20m x 0.075m =					3.60m ³
3 x 30.00m x 6.00m x 0.30m =					162.00m ³
					Qty = 530.40m ³
② Const. of G.S.B.G.I by hand as well.					
graded material with all complete gale.					
7 x 30.00m x 4.00m x 0.20m =					170.40m ³
1 x 20.00m x 5.40m x 0.20m =					21.60m ³
Continuation					Qty = 191.70m ³

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B ²	Rs. 48,37,653=00
(15) Road marking with H.A.T.P.C. on B.T. surface.					
				width T.M.B. Page No. 9 Item No. (11)	
				Qty. 196.00 m ² @ Rs. 735 = 54/m ²	Rs. 1,44,166=00
(16) Planting of trees by the road side with					
				fixing the tree guard (Avenue tree)	
				width T.M.B. Page No. 9, Item No. (12)	
				Qty. 98.00 Nos. @ Rs. 837 = 70 each	Rs. 82,095=00
				Total Rs.	50,63,914=00
Add 12% G.S.T. as per Agreement				(+) Rs.	6,07,670=00
Add 1% Labour Cost as per Agreement				(+) Rs.	50,639=00
Add S. Fee as per Agreement				(+) Rs.	13,201=00
				Total Rs.	57,35,424=00
Less 15% rate Below as per Agreement				(-) Rs.	8,60,314=00
				Total Rs.	48,75,110=00
Less previous Bill paid Amount as per				(-) Rs.	32,89,950=00
T.M.B. Page No. (6)				Net Payment	Rs. 15,85,160=00
				M/B signed	
					18.01.2024
				18/1/24	J.E. Bhinaj-jangar.
				A.R.	

Continuation