

M18765X. NDB BRICS

M.B.N. - 636

93-24

Schedule XLY-Form No. 134

Sakrohar to Badraja Road to Bhorat

Baso

Supar Jhar

DIVISION

3995 52581. 070612 **SUB-DIVISION**

MEASUREMENT BOOK

Mukesh Kumar Singh

प्रमाणित किया जाता है कि २४
मापी बुल में मशीन द्वारा
अंकित कुल - 100 (रुक खी)
पन्ने हैं जिससे सहायक
अभिधता: ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल: बेलदौर
का निर्माण किया जाता है

Munshi
Executive Engineer
R.W.D. Works Div.
Gogri
Back
5/8/23

Sch. XLV - Form No. 134

प्रमंडल. गोगरी DIVISION
अवर प्रमंडल. बेलदौर SUB-DIVISION

Measurement Book

636

No.

Name of officer _____

Date of first entry _____

1ST on Ale Bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road from Sakrah to Dadraja Ranch to Bahar Kat Baha.					
Name of Agency - M. Kesh Kumar Singh					
Agreement No. S.B. 172/3-2024					
Date of start - 16.07.2023					
Date of Comp. 09.07.2024					

① Providing and fixing of working bench mark pillars -
 Qty - 4 Nos

② clearing and grubbing Road and including uprooting -
 $4 \times 3000 \times 3.50 = 42000$
 $4 \times 3000 \times 3.50 = 42000$
 $4 \times 3000 \times 3.50 = 42000$
 $4 \times 3000 \times 3.50 = 42000$
 $1 \times 18.00 \times 3.50 = 63.00$

Continuation

Total 174300

= 0.174 Hect

ABSTRACT of COST

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Setting out benchmarks Plans & No. per K.M. 26 Nos. Reference Qty. 10 T.M. 38 M. ① item 1 ① Qty. 11 Nos Cn. 2895.64 / Nos = 11202 =					
② Clearing & grubbing Ranch land including uprooting - do - Qty. 10 T.M. 38 M. ① item 1 ② Qty. 0.17 Hk P.B. 72697.86 / h = 12649 =					
③ Construction of embankment with material obtained from - do - Qty. 10 T.M. 38 M. ② = 180.00 M. ③ Qty. 257.40 / h = 4632 = Qty. 10 T.M. 38 M. ② Qty. 720195 Cn - 184.40 / 12284 =					
④ Construction of subgrade and earthwork for road with borrow material Qty. 10 T.M. 38 M. ② + ③ item 1. 1150.00 + ③ + ④ Qty. 1150.00 + 458.782 = = 1608.782 Cn 260.93 = 419779 =					

Continuation

Total - 622867 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Construction of Granular Subbase by spreading 100% of 1/2 inch material					
Qty vol. m ² (3)					
Vol (4) 407.41 m ³					
① - ③ 3562.33 / 1451329 =					
⑥ Providing 10% excess and compacting same aggregate 1/2 inch					
Qty vol. m ² (3)					
Vol (5) 141.46 m ³					
① - ⑤ 5210.54 / 737083 =					
Total = 231279 =					
Add. G.S.T. 13% =					506030 =
Add Labour Cost 1% =					28113 =
Arch. S.F. =					55724 =
Total =					340146 =
Less 10% Below =					306132 =
Net =					306132 =
15/01/24 AB CEP 15/1/2024 20/1/2024 EE 15/1/2024 EE					




मुख्यमंत्री ग्राम संपर्क योजना (NDB BRICS)

पथ का नाम- सकरोहर से ददरोजा सड़क से मोरकाट वासा
पथ की लम्बाई- 0.498 कि. मी. प्रावकलित राशि- 48.45 लाख
पॉच वर्षीय अनुदक्षण की राशि- 9.234 लाख
प्रारंभ की तिथि 09-07-2024 समाप्ति की तिथि
कार्य - 10-07-2023 09-07-2024
अनुदक्षण- 10-07-2024 09-07-2029
संवदक का नाम- मुकेश कुमार सिंह
कार्यकारी एजेंसी- कार्यपालक अभियंता, ग्रामीण कार्य विभाग,
कार्य प्रमण्डल गौगरी

Latitude: 25.542519
Longitude: 86.839032
Altitude: -27.47±8 m
Accuracy: 6.4 m
Time: 06-01-2024 12:33
Note: sakrohr dadroja path se bhona

Powered by NoteCam



1. पथ में मिट्टी कार्य- घन मी. (लगभग ट्रक के समतुल्य)
पानी डालकर रोलर से दबाया हुआ
2. दानेदार उप आधार- घन मी.
परत- घन मी. (लगभग ट्रक के समतुल्य)
बालू- घन मी. (" " ")
3. WBM Gr-II-75 M.M. मोटा- घन मी.
पानी डालकर रोलर से दबाया हुआ
परत- घन मी. (लगभग ट्रक के समतुल्य)
पथर का चूर्ण- घन मी. (" " ")
4. इमरीकृत परत- 20 M.M. मोटा-
प्राईम कोट-
टैक कोट- विटुमिन-

Latitude: 25.542523
Longitude: 86.839043
Elevation: 37.07±16 m
Accuracy: 10.7 m
Time: 06-01-2024 12:33
Note: sakrohr dadroja path s

Powered by NoteGam




Latitude: 25.536169
Longitude: 86.832103
Elevation: 69.48±21 m
Accuracy: 4.0 m
Time: 04-01-2023 08:44



स्थल प्रयोगशाला
पथ का नाम- सक्तीहर ददरोबा
परा से मोरकट बासा
संवेदक- मुकेश कुमार सिंह
कार्य शुरू
कृषि विभाग
बलरामपुर जिला

RURAL WORKS DEPARTMENT




GOVERNMENT OF BIHAR

1. NAME OF OFFICE :- Executive Engineer, Rural Works Department,
Works Division, Gogri.
2. NAME OF WORK :- Construction of Package From MMGSY-NDB-BRRP
427-Gogri (Tender ID- 123604) Under MMGSY NDB
BRICS) Scheme
3. NAME OF AGENCY :- Mukesh Kumar Singh ,
At- Rajdham Po+Ps- Masheshkhunt,
District. Khagaria (Bihar)
4. AGREEMENT NO. :- 09/ S.B.D/2023-2024
5. TENDER VALUE :- ~~6,54,33,000-00~~
66519630=00
6. RATE APPROVED :- 10 % Below
7. CONSTRUCTION COST :- 559080648=00
8. MAINTENANCE COST :- 39596022=00
9. AGREEMENT VALUE :- ~~5,98,68,631=00~~
59867667=00
10. DATE OF COMMENCEMENT:- 10-07-2023
11. DATE OF COMPLITION :- 09-07-2024.

Mukesh
EXECUTIVE ENGINEER
R.W.D. WORKS DIV.
GOGRI.

06/7/2023

Mukesh Kumar Singh



5-7-2023/1000+1000=2000
बिहार BIHAR

मुकेश कुमार सिंह पौरोहित्य रा मो कान्त सिंह
साठ-राजधाम बजारा-महेशखुंट जिला-खगड़िया

सुभाष कुमार सिंह
AT 214030
5-7-2023 मुद्रांक बिहार
सुभाष कुमार सिंह
अनु० सं०-3/95
खर निबंधन कार्यालय प्रांगण

Agreement,

S.B.D No.09/...2023-24

This agreement, made on the10th day of ...July.....2023 between Executive Engineer, Rural Works Department, Works Division, Gogri (Hereinafter called "the Employer") on the one part, and Mukesh Kumar Singh, Add.- At- Rajdham, Po+Ps- Maheshkhunt, District. Khagaria (Bihar). (Hereinafter called "the Contractor" of the other part). Whereas the Employer is desirous that the Contractor execute Construction of Package From MMGSY-NDB-BRRP-427-Gogri. (Tender ID- 123604) Under MMGSY NDB BRICS Scheme (Hereinafter called "the works") and the Employer has accepted the Bid by the Contractor for the execution and completion of such Works and the remedying of any defects therein at a cost of Rupees 5,98,68,631-00 (Five Crore Ninety Eight Lakh Sixty Eight Thousand Six Hundred Thirty One Only) @ 10% Below

Mukesh Kumar Singh
Contractor Concern

Executive Engineer
R.R.W.D. Works Div.
Gogri
10/07/23 Works Division, Gogri
06/07/2023