

Head - mmbsy sc
Name of work - Uchya Udyalay / sabra To
ghap To / 9

Schedule XLV-Form No. 134

R.W.D. Works

DIVISION

Simori Bakhayan PW

R.W.D. Works

SUB-DIVISION

Salkhua

Contractor Name - Usha devi

Measurement Book

808

Block - Salkhua

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/c bill

Name of work: - Construction
 of Road from Uchhya
 vidalaya Kabira to Gohap
 tola Tak.

Scheme: - MMGSy (Sc)

Agency: - Usha Dev.

Add: - Ward No-06, Kabira.

Dist: - Saharsa

Agf No: - 40 SBD/2021-22

D.O. commencement: - 29/01/2022

D.O. completion: - 28/01/2023

Rate: - 0.50% below.

Measurement

Item No. (1) Providing &
 fixing of working - benchmark
 pillars.

= 2.00 Nos

Continuation

5
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
Item No. (1) providing & fixing of working - benchmark Pillars					
vide TMB P/1	—				2.00 nos
@ RS 4369.82	—				RS 8740.00
Item No. (2/1) Providing & fixing - reference Pillar.					
vide TMB P/2	—				5.00 nos
@ RS 1996.11	—				RS 9981.00
Item No. (3/2) clearing and grubbing road land -					
vide TMB P/2	—				1.0395 Hg
@ RS 51133.76	—				RS 53154.00
Item No. (4/5) Construction of embankment with - 100m/lead					
vide TMB P/2	—				1287.75 M ³
@ RS 131.03	—				RS 168734.00
Item No. (5/6) Construction of embankment with - 100m/lead					
vide TMB P/2	—				675.00 M ³
@ RS 174.94	—				RS 118085.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. (6/7) Construction of Subgrade and earthen shoulder					
vide TMB P/2					2048.40 m ³
@ RS 176.58					RS 361706.00
Item No. (7/8) Construction of granular subbase - GSB-I					
vide TMB P/3					769.50 m ³
@ RS 2921.12					RS 2247802.00
Item No. (8/9) Providing, laying					

spreading and compacting - WBM-III					
vide TMB P/4					168.748 m ³
@ RS 3344.57					RS 564389.00
					RS 3532591.00
Add GST @ 12% L. loss 137					(+) RS 459237.00
					RS 3991828.00
Less as per agt (0.50%)					(-) RS 19959.00
					RS 3971869.00

A1
18/01/24

J.E.

CdP

5/10
20/01/24
66

Continuation