

RAJBEEB YADAV

MB NO:-2773

Shedule XLV Form No. 134.

5/11

RUD Wark's

DIVISION

RUD Wark

SUB-DIVISION

SATTARAKA

Measurement Book

MB NO:-277

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars     | Details of actual measurement |    |    |    | Contents of area |
|-----------------|-------------------------------|----|----|----|------------------|
|                 | No.                           | L. | B. | D. |                  |
| Name of Work—   | Construction of Road          |    |    |    |                  |
|                 | from Navhatta Saharsa         |    |    |    |                  |
|                 | Pithe Sark to Ankahi          |    |    |    |                  |
|                 | Dih 1519 (se) under Sattar    |    |    |    |                  |
|                 | Kathaiya Moir.                |    |    |    |                  |
| Name of Agency— | Rajbeer Yadav,                |    |    |    |                  |
|                 | Beghour, Mahishi, Saharsa     |    |    |    |                  |
| Agreement No—   | 07-550 / 11/15/2011           |    |    |    |                  |

|                        |                             |   |
|------------------------|-----------------------------|---|
| Agreement value—Rs     | 89,10,423.00                | ✓ |
|                        | Rs 8,12,581.00 (wings)      | ✓ |
| Total                  | Rs 97,22,984.00             | ✓ |
| Agreement Rate—        | 11.11% Below                | ✓ |
|                        | on B&B rates with all taxes |   |
| Date of commencement—  | 04.02.14                    | ✓ |
| Time for completion    | 03.11.14                    | ✓ |
| 1) Setting out pillars |                             |   |
| (A) Benchmark pillars  |                             |   |
| 01 Nos per km          |                             |   |
| B&B—2 Nos              | ✓                           |   |
| Continuation           |                             |   |

| Particulars                                    | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                | No.                           | L. | B. | D. |                  |
| 30/37 Dismantling                              |                               |    |    |    |                  |
| (i) Cement mortar                              |                               |    |    |    |                  |
| Qty = 24.75 m <sup>3</sup> - 0.66              |                               |    |    |    |                  |
| @ B 235.98/m <sup>3</sup> - B =                |                               |    |    |    | 5841-0           |
|                                                |                               |    |    |    | B = 8800927-0    |
| Add 12.1 m <sup>3</sup> + 1.1 (less) - (+) B = |                               |    |    |    | 1144121-0        |
| Add 10.4 S. Fee - (+) B =                      |                               |    |    |    | 132812-0         |
|                                                |                               |    |    |    | B = 10077860-0   |
| Less 11.11 - Below - (-) B =                   |                               |    |    |    | 11,19,650-0      |
|                                                |                               |    |    |    | B = 89,58,210-0  |
| Deduction previously (-) B =                   |                               |    |    |    | 8910423-0        |
|                                                |                               |    |    |    |                  |
| Total B =                                      |                               |    |    |    | 47,787-0         |


