

MMGSU-SC-अनुशोतनामीठांअप्रसंगंउपेक्षोदका  
परस्मात्ते कोभररादिपरासीमासव्यसुडक निमोठा  
सवंपीन्यवर्षोपरसल-सख्यावआध।

## Schedule XLV-Form No 134

सुभरारनामा की संस्थापः प्रसुडः २०२१-२२-

सुभरारनामा की राशि- १६५४५०५४

### DIVISION

आर्थप्रामाण्यनेकेतिनि- ०५.१२.२०२२

आर्थप्रामाण्यनेकेतिनि- ०३.१२.२०२२

### SUB-DIVISION

संवेष्टन-मेससेविरादअन्यदेवसेव


## Measurement Book

मापप्रवर्धसंस्था- ११३३/२०२१-२२.

5th A/c Bill

32

Sch. XLV-Form No. 134

| Particulars                                                                                       | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                   | No.                           | L. | B. | D. |                  |
| Name of work:- construction of road from chhotki passa to Belsara para sima.                      |                               |    |    |    |                  |
| Agency:- M/s virat construction                                                                   |                               |    |    |    |                  |
| Agreement No:- 122 SBD/2021-2022                                                                  |                               |    |    |    |                  |
| Date of commencement:- 04-12-2021                                                                 |                               |    |    |    |                  |
| Date of work comp:- 03-12-2022                                                                    |                               |    |    |    |                  |
| Date of entry:- 24-12-2023                                                                        |                               |    |    |    |                  |
| ① construction of unreinforced cement concrete pavement.                                          |                               |    |    |    |                  |
| $1 \times 30 \times \frac{5.80 + 3.75}{2} \times 0.160 = 22.92 \text{ m}^3$                       |                               |    |    |    |                  |
| $2 \times 30 \times \frac{4.5 + 3.75}{2} \times 0.160 = 39.60 \text{ "}$                          |                               |    |    |    |                  |
| $5 \times 30 \times 3.75 \times 0.160 = 90.00 \text{ "}$                                          |                               |    |    |    |                  |
| $7 \times 30 \times 3.75 \times 0.160 = 126.00 \text{ "}$                                         |                               |    |    |    |                  |
| $= 278.52 \text{ m}^3$                                                                            |                               |    |    |    |                  |
| <br>24-12-2023 |                               |    |    |    |                  |
| JK                                                                                                |                               |    |    |    |                  |

| Particulars                      | Details of actual measurement |    |    |    | Contents of area   |
|----------------------------------|-------------------------------|----|----|----|--------------------|
|                                  | No.                           | L. | B. | D. |                    |
| (ii) Initial level = 100 m       |                               |    |    |    |                    |
| = 2924.90 m <sup>3</sup>         |                               |    |    |    |                    |
| @ Rs. 141.14/m <sup>3</sup>      |                               |    |    |    | Rs. 4,12,821 = 00  |
| (5) construction of GSB coat     |                               |    |    |    |                    |
| Qty. VTMB page - 29              |                               |    |    |    |                    |
| = 1045.80 m <sup>3</sup>         |                               |    |    |    |                    |
| @ Rs. 3571.37/m <sup>3</sup>     |                               |    |    |    | Rs. 37,34,939 = 00 |
| (6) P/v laying & compacting      |                               |    |    |    |                    |
| NBM G-III with                   |                               |    |    |    |                    |
| screening materials -            |                               |    |    |    |                    |
| Qty. VTMB page - 29              |                               |    |    |    |                    |
| = 768.443 m <sup>3</sup>         |                               |    |    |    |                    |
| limit = 688.50 m <sup>3</sup>    |                               |    |    |    |                    |
| @ Rs. 4379.89/m <sup>3</sup>     |                               |    |    |    | Rs. 30,15,554 = 00 |
| (7) construction of unreinforced |                               |    |    |    |                    |
| cement concrete pavement -       |                               |    |    |    |                    |
| Qty. VTMB page - 32              |                               |    |    |    |                    |
| = 278.52 m <sup>3</sup>          |                               |    |    |    |                    |
| @ Rs. 7522.62/m <sup>3</sup>     |                               |    |    |    | Rs. 20,95,200 = 00 |
| (8) E/w excavation in footpath   |                               |    |    |    |                    |
| Qty. VTMB page - 29              |                               |    |    |    |                    |
| = 61.12 m <sup>3</sup>           |                               |    |    |    |                    |
| @ Rs. 269.32/m <sup>3</sup>      |                               |    |    |    | Rs. 16,461 = 00    |
| (9) P/v P.C.C M/s as leveling    |                               |    |    |    |                    |
| course                           |                               |    |    |    |                    |

Continuation

C.O

Rs. 95,08,389 = 00

| Particulars                                      | Details of actual measurement |    |    |    | Contents of area  |
|--------------------------------------------------|-------------------------------|----|----|----|-------------------|
|                                                  | No.                           | L. | B. | D. |                   |
| Qty. VTMB page-29                                |                               |    |    |    |                   |
| = 8.66 m <sup>3</sup>                            |                               |    |    |    |                   |
| @Rs. 6039.65/m <sup>3</sup>                      |                               |    |    |    | Rs-52,303=00      |
| ⑩ P/V P.C.C M20 in sub structure                 |                               |    |    |    |                   |
| Qty. VTMB page-29                                |                               |    |    |    |                   |
| = 58.33 m <sup>3</sup>                           |                               |    |    |    |                   |
| @Rs. 6821.18/m <sup>3</sup>                      |                               |    |    |    | Rs-891,879=00     |
| ⑪ P/V & laying NP-3 H.P culverts - 1000mm $\phi$ |                               |    |    |    |                   |
| Qty. VTMB page-30                                |                               |    |    |    |                   |
| = 7.50 m                                         |                               |    |    |    |                   |
| @Rs. 3716.45/m                                   |                               |    |    |    | Rs. 27,873=00     |
| ⑫ P/V & laying NP-3 H.P culverts - 600mm $\phi$  |                               |    |    |    |                   |
| Qty. VTMB page-30                                |                               |    |    |    |                   |
| = 15.00 m                                        |                               |    |    |    |                   |
| @Rs. 2624.45/m                                   |                               |    |    |    | Rs-39,367=00      |
|                                                  |                               |    |    |    | Rs-1,05,25,811=00 |
| Add 12% GST                                      |                               |    |    |    | (+) 12,63,097=00  |
| Add 1% L-Cem                                     |                               |    |    |    | (+) 105,58=00     |
| Add S. Fee vide page-30                          |                               |    |    |    | (+) 1,10,928=00   |
|                                                  |                               |    |    |    | Rs-1,20,05,094=00 |
| less 4.61% below                                 |                               |    |    |    | (-) 5,53,435=00   |
|                                                  |                               |    |    |    | Rs-1,14,51,659=00 |
| less previous payments                           |                               |    |    |    | (-) 90,31,002=00  |
|                                                  |                               |    |    |    | Rs-24,20,657=00   |

Continuation

*[Signature]*  
24-12-2023  
05