

Raghunathpur to Adampur via Sudhani

Schedule XLV-Form No. 134

Permanent Restoration

DIVISION

Bargai

SUB-DIVISION

Bargai

MBH0-154

MEASUREMENT BOOK

EXIM BUSINESS WORLD CENTRE

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st and final bill					
Name of Work: Ragunathpur to					
Adampur via Sudhani					
under Head 3054					
Name of Agency: Exim Business					
World Centre Amla Tola					
Katihar					
Date of commencement				23.07.2022	
Date of completion				20.10.2022	
Date of measurement					
Actual date of completion				17/10/22	
1. providing & fixing logs					
of project					
03 Nos.					
2. Clearing and grubbing					
of road land					
$2 \times 26 \times 30.0 \text{ m} \times 1.0 \text{ m}$					$= 1560.00 \text{ m}^2$
$2 \times 28 \times 30.0 \text{ m} \times 1.0 \text{ m}$					$= 1680.00 \text{ m}^2$
$2 \times 19 \times 30.0 \text{ m} \times 1.0 \text{ m}$					$= 1140.00 \text{ m}^2$
$2 \times 29 \times 30.0 \text{ m} \times 1.0 \text{ m}$					$= 1740.00 \text{ m}^2$
$2 \times 24 \times 30.0 \text{ m} \times 1.0 \text{ m}$					$= 1440.00 \text{ m}^2$
$2 \times 20.0 \text{ m} \times 1.0 \text{ m}$					$= 40.00 \text{ m}^2$
3800m				Qty 2	7600.00 m ²

Continuation 0.76 Hae.

Gangadhar

24.07.22

Barthol

25.07.22
PC

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material Statement					
1. E/W -	3814.49	m ³			
2. Coarse sand -	68.91	m ³			
3. local sand -	156.14	m ³			
4. Stone Agg./metal/chips -	1293.12	m ³			
5. Bitumen Emulsion (SS1) =	2.685	M7			
6. Bitumen Emulsion (RS-1) =	4.79142	M7			
7. Bitumen Emul (VG-10) =	47.01212	M7			
17.10.09 25 18/10/22 AE					
Abstract of cost					
P/V & fixing logo of project ... etc					
03 Nos vide TMBP-1					
@ 10880.00/No — Fr. 32640.00					
Clearing & Grubbing of road land ... etc					
0.76 Hae vide TMBP-1					
@ 54300.00/Hae — Fr. 41268.00					
3. P/V irregular sub base with well graded material					

Continuation

Continuation

Continuation