

Name Yadan to Black Top Road (See)

Mohan Parag (Fatehpur)

Schedule XLV Form No. 134.

E.E. R.W.D. (W)

DIVISION

6474

A.E. R.W.D. (W)

SUB-DIVISION

FATEHPUR

Mohan Prasad

Measurement Book

Payee id - GYS92210

3002

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction					
of Road from Nanku					
Yadan to Black Top					
road under M.M.S.Y. (SC)					
Name of Agency - Mohan Prasad,					
At - Gopalpura, P.S.D.O. -					
Fatehpur, Dist - Gurgaon.					
Agreement No. - 90/M.M.S.Y./SC/20-21					
Date of Commencement -				04.01.21	
Date of Completion -				03.09.21	
Date of measurement -				20.3.21	
(1) Const of Bench mark					
of Reference Pillars					
- - etc					
				0.423 KM	
(i) Reference of Working					
bench mark -					
				0.423 KM	
(ii) Reference Pillar / Bungalow					
- - etc					
				0.423 KM	

Continuation

4th and Final Bill

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction					
of Road from Nanku					
Yadav to Black					
Top road.					
Under mm Gsy (SC)					
Agency:- Mohan Prasad					
Ad- Gopal Keda					
Post- Fatehpur					
District- Gaya.					
Agreement no- 90/MM Gsy/SC/SBD/					
2020-2021					

Date of Commencement - 04-01-2021
 Date of completion - 03-09-2021
 up to Date of Measurement

(1) Construction of					
Subgrade and					
E/S Shoulder do do					
1	30.0	7.50	0.30	=	67.50 m ³
6	30.0	7.0	0.30	=	378.0 m ³
7	30.0	7.50	0.30	=	472.50 m ³
Total				=	921.0 m ³
(2) Length of Canal					
Rice area 2 x 2 x 2.50 m = 20.0 m					
(3) Construction of					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Granular Sub base					
by well graded					
mechanical Gr I to					
1 x 0.6 x		$\frac{5.0 + 4.05}{2}$		0.200	5.43 m ³
2 x 1 x 30.0 x		4.05		0.200	48.6 m ³
1 x 8.0 x		$\frac{4.05 + 4.15 + 4.05}{3}$		0.200	6.53 m ³
10 x 1 x 30.0 x		4.05		0.200	243.0 m ³
1 x 28.0 x		$\frac{4.05 + 4.10 + 4.05}{3}$		0.200	22.78 m ³
1 x 29.0 x 4.05 x				0.200	23.49 m ³
			Total		349.84 m ³
			Limit		349.4 m ³
(3) Paving, layer					
spreading R					
Compacting WBM					
Gr III to IV					
1 x 6.0 x		$\frac{5.0 + 3.75}{2}$		0.075	1.97 m ³
2 x 1 x 36.0 x		3.75		0.075	16.875 m ³
1 x 8.0 x		$\frac{3.75 + 4.10 + 3.75}{3}$		0.075	2.32 m ³
1 x 10.0 x 36.0 x		3.75		0.075	84.375 m ³
1 x 28.0 x		$\frac{3.75 + 4.05 + 3.75}{3}$		0.075	8.06 m ³
1 x 29.0 x 3.75 x				0.075	8.16 m ³
			Total		121.78 m ³
			Limit		121.35 m ³

ABSTRACT OF COST

27

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/1	Construction of				
	Reference and				
	Kerking Berchmat				
	— do — do —				
0.423 Km & by TMS Page (16)					
@ ₹ 3658.40/Km				₹ 1552=0	
②/2	Construction of				
	Reference Pillar				
	and Burees, do-d				
0.423 Km & by TMS Page (16)					
@ ₹ 1662.52/Km				₹ 703=0	
③/3	Clearing and				
	Grubbing road				
	Land — do — do —				
0.296 Hec & by TMS Page (18)					
@ ₹ 52998.20/Hec				₹ 15687=0	
④/5	Construction of				
	Embankment with				
	approved material				
	— do — do —				
495.183 m & by TMS Page (26)					
@ ₹ 192.03/m				₹ 95090=0	
⑤/6	Construction of				
	Embankment with				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	approved material				
	Lead 100m - do do -				
	1154.91 m ³ qty m/s Page (26) 14(B)				
	@ ₹ 154.58/m ³ — ₹ 178526=00				
(6)/7	Construction of				
	Subgrade & C/shoulder				
	do do —				
	1224.77 m ³ qty m/s Page (24) 7				
	@ ₹ 176.64/m ³ — ₹ 216343=00				
(7)/8	Construction of				
	Granular sub base				
	by binding well				
	graded material				
	grading - do do				
	349.48 m ³ qty m/s Page (22) 02				
	@ ₹ 1870.54/m ³ — ₹ 653716=00				
(8)/9	Binding layer,				
	spreading and				
	Compaction layer				
	Gravel do do —				
	121.35 m ³ qty m/s Page (22) 3				
	@ ₹ 2421.13/m ³ — ₹ 293804=00				
(9)/10	Binding and app/lay				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2.02 m ³ qty. m ³ Page (25) 14/11					
@ ₹ 4431.33/m ³ — ₹ 8863=00					
(18)/23 Earthwork in excavation for structure do do —					
52.23 m ³ qty. m ³ Page (16) 02					
@ ₹ 305.42/m ³ — ₹ 15952=00					
(19)/24 Paving PCC in open					
Foundation do do					
5.29 m ³ qty. m ³ Page (16) 03					
@ ₹ 4232.26/m ³ — ₹ 22388=00					
(20)/25 Paving PCC in in open foundation do do —					
37.64 m ³ qty. m ³ Page (17) 04					
@ ₹ 4689.63/m ³ — ₹ 176518=00					
(21)/26 Paving PCC in in sub structure do					
20.33 m ³ qty. m ³ Page (17) 05					
@ ₹ 4902.22/m ³ — ₹ 99662=00					

Continuation

Continuation