

Jalpur Road to Habitation

Mynsay (G.C)

Schedule XLV-Form No. 134

E. E. R. W. D. (W)

DIVISION

GIAJAT

A. E. R. W. D. (W) — SUB-DIVISION
JATEHPUR

Measurement Book

3073

Hare Ram

1st on AIC Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction					
of Road from Jaipur					
Road to Habitation					
under Head MM454(SC)					
Name of Agency - Home Ram,					
Vill - Khizarsarai,					
Tajpur, Dist - Gaya.					
Agreement No. - 89/MM454(SC)					
2020-21					
Date of commencement - 04-01-21					

Date of completion - 03-09-21				

Date of measurement - 14.06.21

(1) Const of Benchmark & Reference Pillars -

(+) Reference & working bench
0.559 K.M.

(ii) Reference pillars/Burle

0.559 K.M

(2) clearing & Grubbing

Road land - etc

$$10 \times 30.00 \text{ m} \times 9.00 \text{ m} = 2700 \text{ m}^2$$

$$8 \times 30.00 \text{ m} \times 5.00 \text{ m} = 1200 \text{ m}^2$$

Continuation

$$\begin{aligned} & 3900 \text{ m}^2 \\ & = 0.39 \text{ Hect} \end{aligned}$$

2nd on A/c bill Rs - 724014/-
 M.M.W.S.Y (SC)
 17-04-2023
 Cheque payment
 Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Memo of Payment</u>					
SD 1. -	65161/-				
9 Income tax 1. -	7241/-				"
cess 1. -	7241/-				00
CGST 1. -	7241/-				00
SGST 1. -	7241/-				00
S. fee	12436	7241/-			-
Royalty	17277	7241/-			

By Cheque Rs - 570176/-

Total Rs. 724014/-

Passed for Rs - 724014 = Seven
lakhs twenty four thousand fourteen

rupees only.

M.M.W.S.Y 27/04/23

E. E.

RWD (A/C) Dated 29/04/23

PPW
27/04/2023

29/04/23

3rd on A/c bill

Name of the Work : Construction of

Jaipur Rd to Habitacion.

under Head M.M.W.S.Y (SC)

Name of Agency : Hare Ra.

Khetwarsai, Tej pr.

Cya.

Agmnt No: 89/M.M.W.S.Y/SC/2020-21

dt of Comm: 04/01/21

dt of Cpt: 03/09/21

dt of b/f.: 02/04/21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Mount</u>					
<u>Cost of 5 nos</u>					
<u>ABSTRACT OF COST</u>					
<u>(1) Cost of Benchmark</u>					
Ref. mtrs - -					
Qty width M 18 ft (18)					
① Ref & Locality Rs 1 - -					
0.559 Km @ Rs 3672.00 / Km - Rs 2053 -					
<u>(ii) Cost of Rollers & Binders - -</u>					
0.559 Km @ Rs 1669.71 / Km - Rs 931 -					
<u>(2/3) Cost of Grubbing of Roads - -</u>					
- - etc					
Qty width M 19 ft (19)					
0.39 Km @ Rs 5299.80 / Km - Rs 20669 -					
<u>(3/5, 6) Cost of embankments</u>					
Material obtained - - -					
Qty width M 19 ft (19)					
① 1000 m Ld					
384.10 Cum @ Rs 192.03 / Cum - Rs 73759 -					
② 100 m Ld					
896.23 Cum @ Rs 154.58 / Cum - Rs 138539 -					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3/26) Plv in excavation front.					

etc ..

Qty wide this M.B per N(19)

20.13 Cum @ Rs 305.42/- m - Rs 6148/-

3/27) Plv p.c.c H₂₀ in front.

etc ..

Qty wide this M.B per N(20)

18.26 m @ 4264.82/- m - Rs 7762/-

3/28) Plv & day p.c.c H₂₀

in front etc

Qty wide this M.B per N(20)

12.33 Cum @ Rs 4722.18/- m - Rs 58224/-

3/29) Plv & day R.C.C pslk N₁₂

boundaries H.P ... etc

Qty wide this M.B per N(20)

7.50 m @ Rs 1214.25/- m - Rs 9107/-

3/30 & 31) Plv p.c.c H₂₀ m.s subst. --

etc

Qty wide this M.B per N(20)

4.53 Cum @ Rs 4934.22/- m - Rs 22355/-

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14/9/36	Filling in foundation.				
	Qty ride this M.B per ha (20)				
4.88 Cum @ Rs 5220.31/Cum	-	Rs 2599/-			
14/10/17 Cost of Subgrade &					
Shoulders - .					
	Qty ride this M.B per ha (21)				
1157.49 Cum @ Rs 126.67/Cum	-	Rs 204459/-			
14/11/8 Cost of G.S. B by P/V					
Well graded w/I - - -					
	Qty ride this M.B per ha (22)				
347.48 Cum @ Rs 1916.84/Cum	-	Rs 666084/-			
14/12/2 P/V & laying spreader					
& Compaction of G.S. M. Art III - - .					
	Qty ride this M.B per ha (23)				
157.82 Cum @ Rs 2473.58/Cum	-	Rs 390380/-			
14/13/1 Cost of reinforcement					
C.C panel - - - - - c.t.e					
	Qty ride this M.B per ha (24)				
146.0 Cum @ Rs 5362.20/Cum	-	Rs 78288/-			
14/14 P/V & laying typical M.M/sy					
A fully signed and					
	Qty ride this M.B per ha (25)				
02 nos @ Rs 9215.29/Nos	-	Rs 1843/-			

Continuation

In No. P.V & Applying Power Cat earth
 20/12 SS-1 - 27
 Sch. D by rule thes M.B per N(16)

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
1191.75 SQM @ Rs 93.90 /sqm -/-				Rs 51722 ~
P.V & Applying Power Cat earth				
Count width - etc - -				
D by rule thes M.B per N(22)				
191.75 SQM @ Rs 15.12 /sqm -/-				Rs 18039 ~
P.V & Applying Power Cat earth				
191.75 SQM @ Rs 180.54 /sqm -/-				Rs 215159 ~
D by rule thes M.B per N(22)				
18/39 Laying Part Concrete				
Rate per m ² - - - 310/- m ²				
D by rule thes M.B per N(22)				
90.0 Rm @ Rs 793.60 /Rm -/-				Rs 14873 ~
				Rs 2704144 ~
Add 11.6 ST (7) 1324497 ~				
Add 11. L. less (7) 27091 = 00				
				Rs 3055682 ~
ded 21.02% bath (7) 642305 ~				
				Rs 2413328 ~
ded power project (7) 16,89,366 ~				
				Rs 7,24,012 ~
8/12/23	Chd	01/05/23		
6/21/23	Continuation	A.F		
J.E				