

MAA JAWALA

NB

010704104

MB No:- 2814

Schedule XLV-Form No. 134

MBD Work DIVISION

MBD Work SUB-DIVISION

MAHAJAWALA

MEASUREMENT BOOK

2w

MB No:- 2814

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const ⁿ of Road from					
Nandali pitea Road Santpur					
Middle school To Tilape					
River Road under					
Sattar Kafayga Block					
Agency :- Maa wala Enterprises,					
Pro. Harishankar Jha					
Agreement No - 02530/MMGSY(NDR)/20-21					
Agreement Rate - On B.O. Rates with all taxes					
Date of commencement - 23.09.20					
Date of completion - 22.03.22					
Date of Entry :- 19.01.24					
1/ Const ⁿ of Embankment with approved					
Material deposited Road-					
-way cutting do-do all					
compl. - Job -					
Qty calc of Box cutting					
$109.50 \times 60 = 6570 \text{ m}^3$					
$\Rightarrow \frac{109.50 \times 60}{100} = 65.70 \text{ m}^3$					
2/ Const ⁿ of Granular sub-base					
with well graded Material					
for Gr-I do-do all					
compl. - Job -					
BT formations widening	$2 \times 10 \times 30 \times 0.525 \times 0.10 =$				31.50 m^3
	$2 \times 10 \times 30 \times 0.525 \times 0.10 =$				31.50 m^3
	$2 \times 10 \times 30 \times 0.525 \times 0.10 =$				31.50 m^3
Potholes	$15 \times 3.5 \times 0.950 \times 0.10 =$				4.987 m^3

Continuation

Total = 99.487 m³

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
			BFB ₄ =		99.487 m ²
Pot holes	8 x 5	0 x 0.75	0 x 0.10	=	3.10
	20 x 6	10 x 1.25	0 x 0.10	=	15.25
Overlay	10 x 30	4.05	0 x 0.10	=	121.50
	10 x 30	4.05	0 x 0.10	=	121.50
	10 x 30	4.05	0 x 0.10	=	121.50
			Total =		482.237 m ²
2/ const ⁿ of Water Bound Macadam					
for stone screening WBM					
Cor-3 do do all Compl.					
— for B —					
	10 x 30	3.75	0 x 0.075	=	84.375 m ²

$10 \times 30 \times 3.75 \times 0.075 = 84.375$
 $10 \times 30 \times 3.75 \times 0.075 = 84.375$
 Total = 253.125 m³
 P. M. L.
 20-01-2024
 177.17 A
 175

Continuation

$$BFB = 28,04,328 \times 10$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10/22 C/W excavation for foundry					
Qty = 58.340 m ³ - width 15'					
@ B 282.43/m ³ - B =					16477 = 00
11/23 pro. M15 (PCC 1:2.5:5) open foundry					
Qty = 9.060 m ³ - width 15' - 06					
@ B 6502.10/m ³ - B =					58908 = 00
12/24 pro. concrete PCC M20 grade in substr.					
Qty = 67.48 m ³ - width 15' - 06					
@ B 7438.04/m ³ - B =					501919 = 00
13/25 pro. & Laying RCC Pipe NP-3					
Qty = 15.10 m - width 15' - 06					
@ B 4218.10/m - B =					63271 = 00
14/16 pro. & Laying logs of project Board					
Qty = 2.10 m ³ - width 15' - 06					
@ B 10166.78/m ³ - B =					20334 = 00
					B = 34,65,237 = 00
Deduction previous Bill Pay - (C) B =					984366 = 00
					Total B = 24,80,871 = 00