


प्रमाणित किया जाता है कि इस मापी पुस्त
श्री मशीन के द्वारा अंकित कुल 100 एक से
पन्ने है यह मापी पुस्त श्री अभिलेख प्रणाली सिस्टम
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल पंडित को निर्गत
किया जाता है।


काभपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, मधुबनी

5.4/120

Sch. XLV—Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2386

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-					Construction & Maintenance
					of Road & CD work from
					Sagarpur Yadav to L to
					Muslim to L Road
					Head:- M. M. Mistry (S.C.)
Agency:-					M/S Ram Bilas Singh, Village +
					PO:- Ganga Sagar Bhowara
					Dist:- Madhubani
Agreement No.:-					139/SB/D/2020-21
Agreement Rate:-					14.57 as per B.O.R.

Date of Start:- 23-09-2020

Date of Comp:- 22-09-2021

Recorded on.

(1) pro. & Fixing of Work-

ing bench mark pillars. 16.0 Nds.

(2) Clearing & grubbing

the Road Land - - - R/L

11 Nds $30.00 \times 3.50 = 1155.00 m^2$ 10 Nds $30.00 \times 3.50 = 1050.00 m^2$ 9 Nds $30.00 \times 3.50 = 945.00 m^2$ 8 Nds $30.00 \times 3.50 = 840.00 m^2$ 7 Nds $30.00 \times 3.50 = 735.00 m^2$ 6 Nds $30.00 \times 3.50 = 630.00 m^2$

Continuation

C.O

5355.00 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
typical M454 infor					
rotary iron Board					
do do - all complete					
Job					
Qty. wide m ² f (47) (53)					
Qty: 2.073.0 = 5.000					
@ 10923.56/m ² f 54618					
20/22. E/L in excavation for					
foundn of str. - do do -					
all complete Job					
Qty. wide m ² f (47) (53)					
Qty: 119.20 + 29.800 m ²					
T. Qty 149.00 m ²					

@ 279.09/m² f 41584

21/23. pro. M15 pcc as levelling					
course in foundn - do					
do - all complete Job					
Qty. wide m ² f (47) (53) (54)					
Qty: 18.40 + 4.600 m ²					
T. Qty: 23.00 m ²					
@ 5935.95/m ² f 136527					

22/24. pro. plain/reinforced					
Cement in Substructure					
do - do - all complete					
Job					
Qty. wide m ² f (48) (54)					

Continuation C.O. = 117.65643

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Qty:	134.96	788	740m ³	
	Net Qty:	168.70m ³			
	@ Rs	6754.53/m ³			1139557 ~
23/25.	pro. and laying RCC pipe				
	N.P. 3 for culverts - do -				
	do - all complete job				
	Qty. wide mmp p (48) (54)				
	Qty:	30.00	7.50m		
	Net Qty:	37.50m			
	@ Rs	3910.33/m			146637 ~
24/26.	painting on parapet				
	wall two coats - do -				
	do - all complete job				
	Qty. wide mmp p (54)				
	Qty:	103.20m			
	@ Rs	101.40/m ²			10464 ~
					Rs. 13062301 ~
	Add GST @ 12%				1567476 ~
	Add l. cess @ 1%				130623 ~
	Add s. fee @ 10%				188559 ~
					Rs. 14948959 ~
	less 14.57% Retash				2178063 ~
					Rs. 12770896 ~
	less previous payb.				11792606 ~
					Rs. 978290 ~
					Rs. 978290
					5B

Continuation