

Schedule XLV-Form No. 134

Name of Road - Madanpur to Bahara Naha.
about 100.

कार्यपालक अभियंता

श्रीमति सुषमा विजय

सहायक

DIVISION

-3250-

SUB-DIVISION

Vicky Construction, Nandhar All-

MEASUREMENT BOOK

No-3250-

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction					
with Maintenance of					
work From Madanpur					
to Baham Mahadit					
Tol under MM 514 Gen					
Name of Agency - Vicky Construction					
Nausheed Ali Flat No					
101, Abodin Plaza					
Block A Samanpur					

Agreement No - 18530 / 2023-2024

Date of start - 17/08/2023

Date of Completion - 16/08/2024

Date of Measurement - 27/12/2023

work done details

(1) Setting out pillars

By 3 Nos.

(2) Clearing and Grubbing

Roed land

$12 \times 30 \times 3.50 = 1260 \text{ m}^2$

$9 \times 30 \times 3.50 = 945 \text{ m}^2$

$11 \times 30 \times 3.50 = 1155 \text{ m}^2$

$5 \times 30 \times 3.50 = 525 \text{ m}^2$

$1 \times 6 \times 3.50 = 21 \text{ m}^2$

Continuation 3906 m^2
 $= 0.39 \text{ Hec.}$

Particulars	Details of actual measure				Content of area
	No.	L	B	D	
(1) Settling pit pillars					
9 Nos (vide TMBP-1)					
	@ Rs 2531 = 23				Rs 22781 = 00
(2) Clearing and grubbing road land					
0.39 Hec (vide TMBP-1)					
	@ Rs 53879 = 81				Rs 21013 = 00
(3) Construction of embankment					
cu Load 1000 m					
414.68 m ³ (vide TMBP-3)					
	@ Rs 190 = 42				Rs 78963 = 00

1658.72 m ³ (vide TMBP-3)					
	@ Rs 154 = 59				Rs 256422 = 00
(4) Providing and Fixing logo of memory Project					
4 Nos (vide TMBP-3)					
	@ Rs 10998 = 93				Rs 43996 = 00
(5) Earthwork in excavation					
59.60 m ³ (vide TMBP-3)					
	@ Rs 283 = 94				Rs 16923 = 00
(6) Providing m ₁₄ fcc					
9.19 m ³ (vide TMBP-3)					
	@ Rs 6206 = 22				Rs 57035 = 00
(7) Providing and laying Rec pipe HP3					

Continuation

Rs 497133 = 00

Sch.XLV-Form No. 134 BF Rs 497133 =

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
15 m (Vide TMBP-4)					
@ Rs 3918 = 76					Rs 58781 =
($\frac{8}{24}$) Plain reinforced					
Cement Concrete					
58.44 m ³ (Vide TMBP-4)					
@ Rs 7028 = 65					Rs 410754 =
($\frac{9}{27}$) Earthwork in excavation					
101.25 m ³ (Vide TMBP-4)					
@ Rs 283 = 94					Rs 28749 =
($\frac{10}{28}$) Providing Pcc m ₁₅					
10.12 m ³ (Vide TMBP-4)					
@ Rs 6206 = 22					Rs 62807 =
($\frac{11}{28}$) Plain reinforced					

Cement Concrete					
98.11 m ³ (Vide TMBP-4)					
@ Rs 7028 = 65					Rs 689581 =
($\frac{12}{30}$) Providing concrete for plain concrete					
2.25 m ³ (Vide TMBP-5)					
@ Rs 7028 = 65					Rs 15814 =
($\frac{13}{6}$) Construction of granular sub-base					
405.00 m ³ (Vide TMBP-5)					
@ Rs 3596 = 51					Rs 1416081 =
					Rs 3179706 =
					Rs 572347 =

8
Sch.XLV-Form No. 134

Executive Engineer
Rural Works Department,
Works Division, Jhansi Harpur