

JATUKA Pmhsy Road To Chakka DKShimari
TOLA. UNDER Mmhsy-(GEN.)
Schedule XLV-Form No. 134

Ag.No:- 74/5.B.D. 2021-2022

Executive Engineer

P. W. D. (W) Division

Darbhanga - 2

DIVISION

Manisachh

SUB-DIVISION

Ag.Amount Rs: > 1,15,78,598=00

MEASUREMENT BOOK

1136

JAY SHANKAR JHA

Abstract of cost

26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
01/01 Setting out Reference Work % Bench mark					
Vide Page no 09 = 01 No					
@ ₹4025 = 35 Each					₹4025 = 00
02/02 Construction of Reference Pill / Bunjee					
Vide Page no 01 = 06 No					
@ ₹1896 = 61 Each					₹11140 = 00
03/03 Clearing & Grubbing Road Land					
Vide Page No 01 = 0.50 Hectare					
@ ₹53919 = 81 Each					₹28940 = 00
04/04 Excavation for Road work Soil With hydraulic Excavator					
Qty Vide P-01 = 24.12 cum					
@ ₹75 = 61/m ³					₹1824 = 00
05/05 Construction of Embankment with Lead up to 100m					
Qty vide P-04 = 1139.92 m ³					
@ ₹190 = 42/m ³					₹217064 = 00
06/06 Construction of Embankment With Lead up to 100m					
Vide P-04 = 2659.83 m ³					

Continuation

C/o ₹217064 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹ 154 = 40/m ³					₹ 410678 = 00
[07] [28] Construction of GEB					
Gross, laying, spreading					
& Compacting - do - all					
Comp. Job					
Qty vide T-MB					
Page No - 20 = 798.65 m ³					
Page No - 23 = 4133.82 m ³					
932.47 m ³					
@ ₹ 2976 = 31/m ³					₹ 2775320 = 00
[08] [29] Providing laying, spreading &					
Compacting Stone Aggregate					
of WBM - GRTM - do - all					
Complete Job					
Vide P-23 & 24 = 299.42					
Vide P-25 = 476.20					
375.62					
m ³					
@ ₹ 3712 = 05/m ³					₹ 1394320 = 00
[09] [15] P/W Laying typical masonry					
Informatory high Road					
With 4.50 wide P-04 = 02 No.					
@ ₹ 9595 = 88 Each					₹ 19192 = 00
C/o ₹ 4816574 = 00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>10/22</u> Earth work in Excavation for Foundation					
Vide P-02 =					64.58 m ³
@ ₹283 = 94/m ³ →					₹18337 = ∞
<u>11/23</u> P/v, type-B Bedding with Local Sand					
Vide P-02 =					8.67 m ³
@ ₹496 = 08/m ³ →					₹4301 = ∞
<u>12/24</u> P/v PCC m-15 in open foundation					
Vide P-02 =					5.42 m ³
@ ₹5644 = 75/m ³ →					₹50595 = ∞
<u>13/25</u> P/v 100A one Brick (1:4) in Sub-Structure					
Vide P-02 =					55.84 m ³
@ ₹5886 = 65/m ³ →					₹328711 = ∞
<u>14/26</u> P/v & laying R.C.C pipe NP-3 Hp of 1000mm					
Vide P-03 =					15 m
₹3339 = 08/m →					₹53086 = ∞
					₹5251604 = ∞

Continuation

Continuation