

MIMESI Road + Bridge -

34/11/22

Schedule XLV-Form No. 134

Const OF Road From Part A:- BHARKOL Prampur.
to Shershawadi masjid taluk.

Part B- Const OF HL Bridge at BHARAT-KAL Prampur.

DIVISION

to Shersawadi masjid taluk with.
Approach road 200m.

SUB-DIVISION

Agreement Value - 3,89,11,984/-

Agreement NO - 81/SBD/2021-22

MEASUREMENT BOOK

711

24/11/22

Patliputra Infra construction

Abstract of Cost

17

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>(Bridge Part)</u>					
① Earthwork in excavation for structure - do - do -					
Qty vide 77 77 ite (13)					
704.01 m ³ @ Rs 205.42/m ³					
= Rs 215019.20					
② P/L of PCC m/s lower lining course for Pile cap -					
Qty vide 77 77 ite - (14)					
35.00 m ³ @ Rs 5912.65/m ³					
= Rs 206943.20					
③ R.C.C. grade m/s in pile					
Qty vide 77 77 ite - (15)					
385.55 m ³ @ Rs 6924.24/m ³					
= Rs 2673496.20					
④ Bored cast. in situ m/s					
Grade RCC pile m/s 200 mm dia					
Qty vide 77 77 ite - (16)					
552 m @ Rs 16620.13/m					
= Rs 9174312.20					
⑤ S/F P. HYS bar reinf.					
⑤ Cement in foundation - do - do -					
Qty vide 77 77 ite (17)					
83.76 m @ Rs 54101.52/m					
= Rs 4531547.20					

Continuation

Clp Rs - 66801317.20

BIPR 13668218200

Sch. XLV—Form No. 134



19

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑩ R.C.C. (grade m-55) m Substructure for Smtolomh Qty side Bmbr - 79 ite (92) 13.70 m ³ @ Rs 7381.95/m ³ = Rs 101270.20					
⑪ S/R IP HYSD bar rein- forcement in Substructure Qty side Bmbr - 79 ite (93) - 26.94 m Qty side Tmbr - 2 ite (1) - 1.47 m Total Qty - 26.94 + 1.47 28.41 m @ Rs 54261.32/m = Rs 1537766.20					
⑫ S/R IP in Position Dot - PTFE bearing - door Qty side Bmbr - 79 ite (94) 18.10 @ Rs 44273.34 Ewh = Rs 799028.20					
⑬ Providing Weepholes in brick masonry in - door - Qty side Tmbr - 3 ite (4) 122.00 @ Rs 121.45 Ewh = Rs 14817.20					
CIPR 2119099.					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Blk 29051448 = w
(+) Add hst @ 12.2.21 -					3486174 = w
(+) Add L.C @ 1.1.21 -					290514 = w
(+) Add S.F @ 10.2.21 -					150259 = w
					<u>Total = 32978435 = w</u>
(-) below 0.511.21 -					168190 = w
					<u>Total Rs Bridge = 32810245 = w</u>
(-) Previous Rs.					27924447 = w
					<u>Net Pay Rs. = 4888798 = w</u>

Signed:  24/06/24
 Capt.  20/6/24