

1st on A/c B2/1

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- construction of					
Road and C/D work from					
Barapatti Johar Tola to					
Barapatti Niranjana via					
Harisan Tola MMSY sc					
Name of Agency:- M/s Maa Gayatri					
Developers at Math Sahdulpur					
Post- Sahdulpur					
Dist:- Gopalganj					

Length:- 0.250 Km

Agreement NO:- 33/S.B D
 MMSY sc 2020-21

Date of Commencement of work
 :- 17-09-2020

Date of Completion of work:-
 16.06.2021

Date of Measurement 30.03.21

Date of Entry:- 30.03.21

Shri Nandan
 30.03.21
 g.f.

Recorded Entry

1/23 Providing and fixing of typical
 MMSY Informatory signboard

Continuation

Particulars	Details of actual measurement				Contents area
	No.	L.	B.	D.	
1st Year Maintenance					
Name of work: - Construction of road from Baraipa Lohar to Baraipa Nizajing via Hunjar Tot under mmsy.					
Agency: - Maa Gayatri Developers					
Agreement No - 33 SBD / 2020-21					
Date of Commencement - 17-4-2020					
Date of completion 16-6-2021					
Actual date of completion: - 30-03-2022					

(1) making up berm /					
Shoulders stripping					
excess soil for the					
Shoulder - tech A					
$2 \times 7.5 \times 0.8 = 12.0 \text{ m}$					
$4 \times 6.0 \times 0.60 = 14.40 \text{ m}$					
$4 \times 9.0 \times 0.50 = 18.0 \text{ m}$					
$6 \times 8.5 \times 0.50 = 25.50 \text{ m}$					
69.90 m					
(2) Maintenance of road sign					
Qty — 0.13 km					
(3) Maintenance of road					
km Qty — tech A					
Qty — 0.25 km					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	ABSTRACT of cost				
① Making up beam/shoulders stopping excess soil - 10					
69.90 m ² vide TMB Page (62)					
@ R 59 = 87/m ² to					4185 = rs
② Maintenance of road 15 m - 100 m					
0.195 km vide TMB Page (62)					
@ R 1077 = 81/km to					135 = rs
③ Maintenance of 200 m and km stone - - after					
100 m					
0.25 km vide TMB Page (62)					
@ R 707 = 26/km to					177 = rs
					R 4497 = rs
Add G.S.T. 12% -					R 540 = rs
Add labour Cert 1% -					R 450 = rs
					R 5487 = rs
Less 0.1% below as per Agreement -					R 6 = rs
					R 5481 = rs
					2 A0
					28 P
					25/15/23
					20
					29/4/21