

1/- on A/c Bill

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| the measurements relating to each work.                                                                    |                               |    |    |    | Contents of area |
|------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
| Particulars                                                                                                | Details of actual measurement |    |    |    |                  |
|                                                                                                            | No.                           | L. | B. | D. |                  |
| Name of work:- Construction of Road and CD works from Kararia Khairatwa PMAY Road to Bahua to La Bandh Tan |                               |    |    |    |                  |

Name of Agency: - M/s Shalcom Construction at Rasanti, Post- Parsauni Dist- - Gorakhpur

Agreement No: - 28/S.B.D

PMAY SC 2021-22

Date of Commencement

of work: - 01/10/2021

Date of completion of

work: - 30/09/2022

1/2 providing and fixing of typical PMAY informative sign board. - 10 E.I.

Quantity: 2 Nos.

2/1 Reference Pillars as per Standard Data Book

Continuation

| Particulars                                                | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                            | No.                           | L. | B. | D. |                  |
| <u>1st year maintenance</u>                                |                               |    |    |    |                  |
| Name of work: - Const. of road from                        |                               |    |    |    |                  |
| Kavaratti - Kharibayle directly                            |                               |    |    |    |                  |
| road to Balua Tola Bank Tax                                |                               |    |    |    |                  |
| Agency: - M/s Shail Leon Constructions                     |                               |    |    |    |                  |
| Agreement No - 285BD / 2021-22                             |                               |    |    |    |                  |
| Date of commencement - 1-16-2021                           |                               |    |    |    |                  |
| Actual date of completion, 30.9.2022                       |                               |    |    |    |                  |
| ① Restoration of road                                      |                               |    |    |    |                  |
| Cut/burns with soil                                        |                               |    |    |    |                  |
| — tech. M.                                                 |                               |    |    |    |                  |
| $4 \times 9.5 \times 0.60 \times 0.30 = 6.84 \text{ m}^3$  |                               |    |    |    |                  |
| $5 \times 7.5 \times 0.50 \times 0.30 = 5.62 \text{ m}^3$  |                               |    |    |    |                  |
| $4 \times 8.0 \times 0.80 \times 0.50 = 12.80 \text{ m}^3$ |                               |    |    |    |                  |
| <u>20.14 m<sup>3</sup></u>                                 |                               |    |    |    |                  |
| ② Making up berms/                                         |                               |    |    |    |                  |
| shoulder stripping                                         |                               |    |    |    |                  |
| excess soil — tech. M.                                     |                               |    |    |    |                  |
| $3 \times 14.0 \times 0.5 = 21.0 \text{ m}^3$              |                               |    |    |    |                  |
| $7 \times 9.0 \times 0.50 = 31.50 \text{ m}^3$             |                               |    |    |    |                  |
| $4 \times 10.0 \times 0.50 = 20.0 \text{ m}^3$             |                               |    |    |    |                  |
| $8 \times 8.0 \times 0.60 = 38.40 \text{ m}^3$             |                               |    |    |    |                  |
| <u>110.90 m<sup>3</sup></u>                                |                               |    |    |    |                  |
| ③                                                          |                               |    |    |    |                  |
| ③ Repair of Pot                                            |                               |    |    |    |                  |
| holes and removal                                          |                               |    |    |    |                  |
| of loose material                                          |                               |    |    |    |                  |



| Particulars                                                                                                                  | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                              | No.                           | L. | B. | D. |                  |
| <u>ABSTRACT OF COST</u>                                                                                                      |                               |    |    |    |                  |
| (1) Restoration of rain<br>cups — tech. st.<br>20.14 mt vide TMB Page (60)<br>@ Rs 406.282/mt Rs 8193.20                     |                               |    |    |    |                  |
| (2) Making up beams/<br>shoulder — tech. st.<br>110.90 m vide TMB Page (60)<br>@ Rs 61.50/m Rs 6820.20                       |                               |    |    |    |                  |
| (3) Repair of pot holes<br>— as per<br>tech. st.<br>9.25 mt vide TMB Page (61)<br>@ Rs 300.25/mt Rs 2778.12                  |                               |    |    |    |                  |
| (4) Maintenance of<br>Hume Pipe culvert<br>— as per tech. st.<br>2.0 Nos. vide TMB Page (61)<br>@ Rs 1130.67/each Rs 2261.34 |                               |    |    |    |                  |
| (5) Maintenance of<br>road sign —<br>as per tech. st.<br>0.12 km vide TMB Page (61)<br>@ Rs 1077.82/km Rs 129.34             |                               |    |    |    |                  |
| (6) Maintenance of 2mm<br>stone — tech. st.<br>0.14 m. vide TMB Page (61)<br>@ Rs 329.67/m Rs 46.15                          |                               |    |    |    |                  |

Continuation

Rs 20228.50  
20227.00



~~Amur~~  
18/1/24  
D-E