

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name work-	1042 to Rewa Bazarthpur				
	Raj: 400-				
Agency -	AADRSH Construction				
Agreement-	46/ SBD/ 2020-2021				
Date of start :-	11/06/20				
Date of Actual Completion-	-31/3/22				
(1) Restoration of Rain cuts-					
	10X	3.0X	1.0X	0.30	9.0m ³
	8X	2.50X	0.75X	0.40	6.0m ²
	11X	4.0X	0.90	X 0.30	11.88m ³
	7X	5.0X	0.85X	0.35	10.412m ³
	12X	3.5X	0.95X	0.30	11.97m ³
	9X	4.50X	0.90X	0.35	12.757m ³
	Limit = 60.81m ³				62.019m ³
(2) Maintenance of earthen					
Shoulder-					
	5X	4.5X	0.90		20.25m ²
	4X	20.0X	0.75		60.0m ²
	6X	10.0X	0.90		54.0m ²
	8X	4.50X	0.95		34.2m ²
	5X	20.0	X 0.80		80.0m ²
	4X	15.0X	0.85		51.0m ²
	3X	11.0X	0.75		24.75m ²
	6X	21.0X	0.90		11.34m ²
	Limit = 397.84m ²				437.60m ²
(3) Repair to pot holes mix					
Soil surface-					
	4X	2.50X	0.90		9.0m ²

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) Repair to pot holes mix seal surface					
THBP-64		46.81			
		@ Rs 277.68/m ²			12998=
(4) Maintenance of already planted trees					
THBP-64		73 NO			
		@ Rs 670.94/each			48979=
(5) Maintenance of slab type culverts					
THBP-64		7 NO			
		@ Rs 2391.23/each			16304=
(6) Maintenance of road signs					
THBP-64		1.46 km			
		@ Rs 1077.81/km			1574=
(7) Maintenance of 200m 7 km stone box					
THBP-64		1.46 km			
		@ Rs 726.47/km			1061=
					123776=
		Add labour cost 1%			1238=
SL-672 A.M. 38.41/14.02.24		Add GST @ 12%			14853=
					139867=
		Less 13% below			18183=
					121684=
THBP-64		14/12/24			

Continuation