

4th on A/c bill

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name: Tanna Bay to Wagon					
Bala Tola (19/9 Thompson)					
1/12					
L = 0.505 km					
Age As -					
GA - Soutjan number					
A.O.S -					
A.O.C -					

Recorded area

(9) Finding lagging spreader complete work with

BT	$7 \times 30 \times 3.25 \times 0.025 = 59.06$	
	$1 \times 20 \times \frac{(3.8 + 4.5 + 5.5)}{3} \times 0.025 = 6.90$	
Pee	$4 \times 20 \times 3.25 \times 0.075 = 33.75$	
	$1 \times 25 \times \frac{(3.9 + 4.8)}{2} \times 0.025 = 8.16$	
	corrected work	
		72 107.87 cum

(16) PLE of mummy logs board

3.0 m

24/04/24
PB

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
x					
(1) P&F of working B.M. pillar					
vide item No 1 P/13					
(2) B.M. pillar					
A.M. No. ② 4006.30					
					= 4006.00
(3) R. pillar					
A.M. No. ② 1842.28					
					= 3686.00
<u>Land</u>					
vide item No 2 P/13					
0.263 Hec ② 49496.00					
					= 13018.00
(5) Cost of embankment with approved water					
vide item No 5 P/14					
200.00 cum ② 130.36					
					= 39258.00
(6) Cost of embankment with approved					
vide item No 6 P/14					
265.61 cum ② 174.83					
					= 46437.00

Continuation

= 106405.00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(25) providing m/s on level line					
vide item no 25 P/15					
4.56 m @ 5586.43					
					25526.00
(26) P.C.C. in sub-stn m=20					
vide item no 26 P/15					
33.46 m @ 6425.28					
					214990.00
(27) P.C.C. R.C.C. pipe m=3					
vide item no 27 P/15					
7.50 m @ 3211.20					
					2455334.00
Add 12% CST = 294640.00					
Add M. LC = 24553.00					
					2774527.00
below 2.5% (G) 89363.00					
					2705164.00
less previous (G) 1305993.00					
					1399171.00
Approved 15/06/24 JB					
15/6/24 A.E.					
16.6.24					