

NW: - MATRUHI SAH HOUSE - 10 PWD DIHARAMPUR

KIHARKA BASANT ROAD

Schedule XLV-Form No. 134

mmcsy (sc)

गोपी कर्म सिमात कर्म प्रहसत प्रहरी DIVISION

गोपी कर्म सिमात कर्म प्रहसत प्रहरी SUB-DIVISION
अप्रहरी

MEASUREMENT BOOK

9-773

9-277

Agency: - Domestic Const.

✓ Contract of
Construction of
to SWD of

Kharwa Bazar under

M/Agency - Domestic

Constn Pvt. Ltd. Ramdya

Nagar Haripur, Karim

Pur, Muzaffarpur

Agreement No - 115/D/22-23

Date of start - 27.5.22

Date of comp - 26.5.23

(1) Constn of

do-do-all Comp. 20b.

3x 30m x 4.05m x 0.20m = 72.90m³

1x 10m x 4.05m x 0.20m = 8.10m³

Total 81.00m³

Add Qty vide TMB

Page (15) item (6) (+) 729.00m³

Total 810.00m³

(2) Plv & laying WBM III

(BT) do-do-all Comp.

20b.

3x 30m x 3.75m x 0.075m = 25.31m³

1x 10m x 3.75m x 0.075m = 2.81m³

Total 28.12m³

Add Qty vide TMB

Page (16) item (3) (+) 253.12m³

Total 281.24m³

STATION A/C RUNNING BILL ABSTRACT.

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
Item 1 PIV & Fixing concrete -ing bench mark. TMB, page (15) 1.50 KM. Qty. 4015.40 / KM = — V. 6023=U				
(2) PIV & Fixing reference pillar. TMB, page (15) Qty — 1.50 KM. @ V. 1845.98 / KM = — V. 2769=U				
(3) Site clearing & grubbing. TMB, page (15) Qty — 0.30 Hae. @ V. 52970.33 / Hae. = V. 15891=U				
(4) Cont'n of embankment. TMB, page (15)				
(a) lead 100 m. Qty - 325.0 m ³ @ V. 152.15 / m ³ = — V. 49449=U				
(b) lead 1000 m. Qty - 125.0 m ³ @ V. 190.57 / m ³ = — V. 23821=U				
(5) Cont'n of subgrade. TMB, page (15) Qty - 2115.0 m ³ @ V. 191.76 / m ³ = — V. 405572=U				
(6) Cont'n of USB LVS (BT) TMB, page (19) Qty - 810.0 m ³ @ V. 2862.73 / m ³ = — V. 2318811=U				
Total				V. 2822336=U

Continuation

Sch. XLV-Form No. 134


Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(7) Constn of USB ur1 (PCC)				
TMB, page (20)				
Qty — 262.50 m ³				
@ V. 2862.73 / m ³ = —				V 751447=0
(8) Plv & laying MBMTI (BT)				
TMB, page (19)				
Qty — 281.24 m ³				
@ V. 3482.24 / m ³ = —				V 979345=1
(9) Plv & laying MBMTI (PCC)				
TMB, page (20) Qty — 196.86 m ³				
@ V. 3482.24 / m ³ = —				V 685514=
(10) Plv & applying prime Coat (SS.). TMB, page (20)				
Qty — 3750.00 m ²				
@ V. 43.07 / m ² = —				V. 161512=0
(11) Plv & applying Taek Coat (P1). TMB, page (21)				
Qty — 3750.00 m ²				
@ V. 14.74 / m ² = —				V. 55275=1
(12) Plv & laying Mix Seal				
TMB, page (21)				
Qty — 3750.00 m ²				
@ V. 216.04 / m ² = —				V. 810150=1
(13) Plv & fixing typical type of MMWP infan ⁿ				
Sign in of				

Continuation

Total V. 6265599:

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
TMB, page (12)					
Qty — 2 mt.					
@ v. 9576.80/each =					19154 =
Total v.					6284753 =
Add 12% H.T. —					(+) 754170 =
Add 1% labour (283 v.)					(+) 62848 =
Add SP —					(+) 50510 =
Total v.					7152281 =
2.10% less —					(-) 150198 =
Total v.					7002083 =
less previous					
payment —					(-) 5728632 =
Total v.					1273451 =


 22/4/24
 J.E.

J.E.
 22/04/24
 A.E.

Material statement.

(1) Metal — 257.33 m³

(11) Screening material — 58.22 m³

oil mining item