

Certified that this measurement
book has been counted one
hundred (100) pages in machine
numbering only issued to A.C.
R.W.D. (W) Sub division
Sugauli for necessary action

Signature
Executive Engineer
R.W.D. (W) Division
Motihari
1/10/23

Schedule XIV Form No. 134

R.W.D. (W) Division

DIVISION

Motihari

A.C. R.W.D. (W)

SUB-DIVISION

Sugauli

M.B. No. - 6529.

MEASUREMENT BOOK

Name of officer _____

Date of first entry _____

Date of last entry _____

... to find that this measurement

24

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd & Final bill					
Name of work- Constr of road from					
Chhapra Tikulia Path to Raipatti					
Sahu Tola under MHSY-NDP					
Agency- M/S Solanki Construction					
Agreement No- 29 SBD/2023-24					
Agreement Value- 1,64,50,096.20					
Constn Cost - 1,54,69,070.20					
Maintenance Cost - 9,81,026.20					
Date of start - 01/02/2024					
Date of Completion - 31/01/2025					
Actual date of comp. 19/03/2024					
Record Entry					

Constn of H.P. culvert

LNAs - 1000mm

① F/W in excavation for foundation

H.W. 2	$\times 6.45 \times 1.40 \times 1.65 =$	29.80H
below pipe-1	$\times 5.00 \times 1.53 \times 0.365 =$	2.79H ³
		32.59H ³

② Prov'n fee M/S in found

H.W. 2	$\times 6.45 \times 1.40 \times 0.15 =$	2.71H
below pipe-1	$\times 5.807 \times 1.530 \times 0.25 =$	2.22H
cradle 2	$\times 0.275 \times 0.250^2 \times 5.807 =$	0.80H ³
		5.73H ³

③ Prov'n fee M20 in headwall

H.W. 2	$\times 6.15 \times 0.825 \times 2.615 =$	26.54H
Parapet 2	$\times 6.15 \times 0.90 \times 0.600 =$	2.95H
Less pipe 2	$\times 0.786 \times 1.23^2 \times 0.622 =$	2.95H
		26.54H

Continuation

Limited - 26.53H³

