

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/WL: Maint of road along Jodkali to Gopalpur					
Agency: Aetorn Infra Tech					
Agreement no: 56/SKD/20-21					
Date of completion 24/9/20					
Date of completion 23/9/21					
Date of Actual Comp. work done 23/11/21					
Restoration of drains etc - do etc					
① 1x13x1.0x0.30 = 3.90 m					
4x30x1.0x0.30 = 36.00 m					
5x9x1.0x0.30 = 14.85 m					
2x21x1.0x0.30 = 20.79 m					
2x23x1.0x0.30 = 13.80 m					
1x26x1.0x0.30 = 8.58 m					
4x12x1.0x0.30 = 15.84 m					
5x9x1.0x0.30 = 14.85 m					
Total: 128.61 m					
Qty Wicket: 120.49 m					
② marking of Berml shoulder					
slurry - do etc					
4x25x1.0 = 110.00 m					
4x14x1.0 = 56.00 m					
2x28x1.0 = 56.00 m					
3x21x1.0 = 63.00 m					
2x7x1.0 = 15.40 m					
4x17x1.0 = 68.00 m					
1x17x1.0 = 17.00 m					
2x16x1.0 = 32.00 m					

Continuation

