

MBNO: 3554

Schedule XLV-Form No. 134

2102 4 34m/49

(4m49 Gen)

DIVISION

34m 34m 49

SUB-DIVISION

34m 49

MMUSy - Gen.

MEASUREMENT BOOK

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of Road T02 to muslimpur					
Agency: Amit Kumar Ray					
Agg. no.: 285 BP/2021-22					
Date of start: 19.06.2021					
Date of completion: 18.03.2022					
Date of measurement: 20.03.24					
① P/F of working benchmark					
					= 0.85 km
② Excavation for roadway					
in soil					
P.C.C. portion					
					$2 \times 15.00m \times 0.370m \times 0.10m = 1.11m^3$
③ construction of granular					
Sub base by providing					
Box cutting					
					$2 \times 15.00m \times 0.37m \times 0.10m = 1.11m^3$
Profile correction					
					$2 \times 0.80m \times 0.80m \times 0.10m = 0.12m^3$
					$2 \times 1.20m \times 0.80m \times 0.10m = 0.19m^3$
					$2 \times 4.00m \times 0.90m \times 0.10m = 0.36m^3$
					$1.79m^3$
④ P/L, spreading and					
Compacting - wonger					

Continuation

ABSTRACT OF COST

24

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
① Setting Out pillars -					
Qty. vide TMBP (18)					
1. no. :- (01) = 0.65 Km					
@ Rs 12576 = 91/4					Rs 8175 = 00
② Clearing and grubbing road land by					
Qty. vide TMBP (13)					
1. no. :- (01) = 0.13 Ha					
@ Rs 52970 = 33/Ha					Rs 6886 = 00
③ Excavation for roadway					
in Soil using					
Qty. vide TMBP (15)					
1. no. :- (2) = 59.92 m ²					
Qty. vide TMBP (18)					
1. no. :- (2) = 1.79 m ²					
					61.71 m ²
@ Rs 130 = 85/m ²					Rs 8074 = 00
④ Construction of embankment with approved					
Qty. vide TMBP (22)					
1. no. :- (14) = 36.62 m ²					
@ Rs 96 = 75/m ²					Rs 3542 = 00
⑤ Construction of embankment with material					
Qty. vide TMBP (23)					
1. no. :- (15)(i) = 965.00 m ²					
@ Rs 197 = 04/m ²					Rs 190144 = 00

Continuation

C/o Rs 216822 = 00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑥ Construction of Subgrade and earthen shoulder					
Qty. vide TMSF ⑤					
1. no. :- (15) (ii) = 590.00 m ²					
@ R 183 = 34/m ²					R 108171=00
⑦ Const. of granular Sub base by providing					
Qty. vide TMSF ④					
1. no. :- ④ = 324.43 m ²					
Qty. vide TMSF ⑧ → Sagunb					
1. no. :- ⑧ = 4.79 m ²					
					226.22 m ²
@ R 2062 = 10/m ²					R 992437=00
⑧ P/L, Spreading and Compacting					
m m g r III					
Qty. vide TMSF ④					
1. no. :- ④ = 143.44 m ²					
@ R 4267 = 90/m ²					R 612187=00
⑨ P/A Primer Coat with bitumen					
Qty. vide TMSF ④					
1. no. :- ④ = 1912.50 m ²					
@ R 4136/m ²					R 79101=00
					C/O R 1792896=00
					+ 216822=00
Continuation = R 2009718=00					

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑩ P/A tack coat with bitumen emulsion					
Qty. vide TMBP ⑩					
1. no. ② = 1912.50 m ²					
@ Pr 12 = 72/m ²					Pr 26239=00
⑪ P/L and rolling of close graded					
Qty. vide TMBP ⑩					
1. no. ③ = 1912.50 m ²					
@ Pr 229 = 20/m ²					Pr 438345=00
(2) Const. of granular sub base by					
Qty. vide TMBP ⑩					
1. no. ⑥ = 12.48 m ²					
Qty. vide TMBP ⑩					
1. no. ③ = 1.79 m ²					
14.27 m ²					
@ Pr 3062 = 10/m ²					Pr 43696=00
⑬ P/L, Spreading and Compacting					
Qty. vide TMBP ⑩					
1. no. ⑦ = 37.97 m ²					
Qty. vide TMBP ⑩					
1. no. ④ = 4.30 m ²					
42.27 m ²					
@ Pr 4267 = 90/m ²					Pr 180404=00
					Pr 2698402=00

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(14) Construction of unreinforced -					
Qty. vide Tmsl (15)					
1. no. - (8) = 82.62 m ²					
Qty. vide Tmsl (19)					
1. no. - (5) = 9.18 m ²					
				91.80 m ²	
@ R 7942 = 76/m ²					R 729145=00
(15) Laying brick soling layer on prepared -					
Qty. vide Tmsl (20)					
1. no. - (1) = 75.00 m ²					
@ R 552 = 26/m ²					R 41419=00
(16) R.C.C. ms grade boundary pillars -					
Qty. vide Tmsl (20)					
1. no. - (2) = 2 nos					
@ R 520 = 00/no.					R 11440=00
(17) K m Stone					
Qty. vide Tmsl (20)					
1. no. - (3) = 2 nos					
@ R 2305 = 26/no.					R 4611=00
(18) 200m Stone					
Qty. vide Tmsl (20)					
1. no. - (4) = 2 nos					
@ R 626 = 64/no.					R 1253=00
				C/O R 2466270=00	

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(19)/(20) 600mm equilateral and triangle					
Qty. vide TMBP (20)					
1 no. :- (5) = 1 no.					
@ R 3488 = 77/no.					R 3489 = 00
(20)/(21) 600mm circular					
Qty. vide TMBP (20)					
1 no. :- (6) = 1 no.					
@ R 4669 = 09/no.					R 4669 = 00
(21)/(22) 800mm x 600mm rect.					
Qty. vide TMBP (20)					
1 no. :- (7) = 1 no.					
@ R 6499 = 97/no.					R 6500 = 00
(22)/(23) 600mm x 450mm rectangular					
Qty. vide TMBP (20)					
1 no. :- (8) = 1 no.					
@ R 4548 = 27/no.					R 4548 = 00
(23)/(24) 900mm side octagon					
Qty. vide TMBP (20)					
1 no. :- (9) = 1 no.					
@ R 8284 = 29/no.					R 8284 = 00
(24)/(25) Providing and erecting direction and place identification					

Continuation

Q/F R 351576000

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Qty. vide TMBP (20)					
1. no. (10) = 3 nos.					
@ Rs 10159 = 75/no.				Rs 20479=00	
(25)/(26) Road marking with hot applied.					
Qty. vide TMBP (21)					
1. no. (11) = 130.00 m ²					
@ Rs 859 = 51/m ²				Rs 111736=00	
(26)/(27) Planting of trees and their maintenance					
Qty. vide TMBP (21)					
1. no. (12) = 49 nos.					
@ Rs 859 = 51/no.				Rs 42116=00	
(27)/(28) P/F of typical PMGSY informatory					
Qty. vide TMBP (21)					
1. no. (13) = 4 nos.					
@ Rs 10232 = 87/no.				Rs 40935=00	
				Rs 3739026=00	
Less 21.68% below				Rs 810621=00	
				Rs 2928405=00	
Add 12% GST				(+) Rs 351409=00	
Add 1% L. cess				(+) Rs 27390=00	
Add Seigniorage fee				(+) Rs 37726=00	
				Rs 3254930=00	
Less prev allotment				(-) Rs 2206473=00	
				Rs 1048457=00	

Sagub

19.06.24
J. E

Continuation

19/06/24
AE

CLP

19/06/24
EE