

Tankupba
G.M.E.S.H. KUMAR

Schedule XLV Form No. 134.

M.M.G. S.Y. अप्र 2015 (SC)
24 1048

F.F. R.O.D(u)

DIVISION

laagla

A.F. ~~R.O.D(u)~~ R.O.D(u)

SUB-DIVISION

Tankupba

Measurement Book

2022

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement



(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construct of Road					
from Salukadih TO Lohar					
with Five year Maintenance					
under Head MM 454 (SC)					
Name of Agency - Umesh Kumar,					
vill + P.O. - Utali Bara					
(AS Durain), Tan Kuppa,					
Distt - Gaya.					
Agreement No. - 81/MM 454/4/SBD/					
2020-21					
Date of Commencement - 30.12.20					
Date of Completion - 29.12.21					
Date of measurement - 4.8.21					
(1) E/W in excavation					
of structure - etc					
(1000mm ϕ H.P.C. - 04 Nos)					105.84
H.W. - $4 \times 2 \times 6.30 \text{ m} \times 1.40 \text{ m} \times 1.50 \text{ m}$					26.46 m ³
Pipe work - $4 \times 1 \times 5.90 \text{ m} \times 1.50 \text{ m} \times 0.30 \text{ m}$					10.62 m ³
					116.46 m ³
(2) P.W. P.C.C. M15 in open					
found. - etc (1000mm ϕ H.P.C. - 04 Nos)					
H.W. - $4 \times 2 \times 6.30 \text{ m} \times 1.40 \text{ m} \times 0.15 \text{ m}$					10.58 m ³

4th and Final Bill

47

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Construction					
of Road from					
Salukadih to Log8					
with Five year					
maintenance.					
Under Head MMGSY (SC)					
Agency :- Unesh Kumar					
Vill. + P.O. - Utali Barga Asurain.					
Tankupa.					
Dist - Gaya					
Agreement No - 81/MMGSY/SC/SRD/					
2020-2021					
Date of Commencement - 31.12.2020					
Date of Completion - 21.12.2021					
Date of Actual Conf. - 15.07.2023					
Measurement					
NIL					
 					

Continuation

ABSTRACT OF COST

48

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/1 Const. of Benchmark & Reference pillar.					
1.682 Km Qty TMS Page 37					
@ ₹ 3727.71/Km					₹ 6270.00
②/2 Const. of Reference pillar & Burref. do.					
1.682 Km Qty TMS Page 37					
@ ₹ 1691.73/Km					₹ 2845.00
③/3 Clearing and grubbing road lands do do					
1.180 Hec Qty TMS Page 37					
@ ₹ 52998.20/Hec					₹ 62538.00
④/4 Const. of embankment lead 1000M do do					
1170.04 m ³ Qty TMS Page 37					
@ ₹ 192.03/m ³					₹ 224675.00
⑤/5 Const. of embankment lead 100M do do					
273.05 m ³ Qty TMS Page 38					
@ ₹ 154.58/m ³					₹ 42201.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(36)/38 P/v weep holes					
do do					
72.0 nos 8ly TMB Page (44)					36
@ ₹ 118.06/no					₹ 8500.00
(37)/39.40 Providing laying					
1000mm RCP					
Pipe do do					
30.0 m 8ly TMB Page (45)					37
@ ₹ 3744.12/m					₹ 112324.00
(38)/41 Laying concrete					
concrete pipe					
NPS 3000mm do					
75.0 m 8ly TMB Page (45)					38
@ ₹ 736.25/m					₹ 55219.00
(39)/42 Back filling in					
foundation do					
in Trenches do					
30.53 m ³ 8ly TMB Page (45)					39
@ ₹ 522.31/m ³					₹ 15946.00
					₹ 102655.70 =
Add GST @ 12% —					₹ 12318.68 =
Add L. cess 1% —					₹ 10265.60 =
Add S/fee —					₹ 17083.60 =
					C.O ₹ 117709.30 =

Continuation