

1st Estimate Bill

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of work - Constn of					
road from 1063					
PWD Road Kharagpur					
Jamui Tal To Mahan-					
pur Rampur Bihari					
Kaushalpur					
Agency - Naresk Pasrad Singla					
Agg No - 17 M.B.D / 2023-24					
Date of Commencement - 01/10/23					
Date of Completion - 09/07/24					

①	Clearing and grubbing Road land -	
	$2 \times 10 \times 30.0 \times 1.50 =$	900.00
	$2 \times 10 \times 30.0 \times 1.50 =$	900.00
	$2 \times 10 \times 30.0 \times 1.50 =$	900.00
	$2 \times 5 \times 30.0 \times 1.50 =$	450.00
	$2 \times 1 \times 30.0 \times 1.50 =$	90.00
	$2 \times 1 \times 6.0 \times 1.50 =$	18.00
	Total =	3258.00
		m ²
	$3258 \div 10000 =$	0.3258 Hae
②	Constn of granular	
③	Sub base with well graded Materials	

Continuation

Bills of Materials

1 set on A/c Bill

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Memo of the Payment					Rs 3367641.00
168382.00 S.I. (9.5%)					(on Rs 3367641.00)
338316.00 T. Tax (1%)					" " " " "
32677.00 L/Cons (1%)					(Rs 2829950.00)
28300.00 C.G.S.T (1%)					" " " "
28300.00 S.G.S.T (1%)					" " " "
76545.00 Royalty					ded proportionate 80% of total Rs 109350.00
53210.00 S/Fee					Rs 107320.00
29965.00 M.D Planting					Amount 70% held from Maintenance work
446679.00					Total Ded Amount
2920962.00					By Contractors Payment
3367641.00					Total Bill Value

Passed for Rs 3367,641.00 Rupees
 Thirty three Lacs Sixty seven thousand six
 hundred forty one only - /

[Signature]
 9/2/24
 Executive Engineer
 RWD Works Div Kharagpur, Tarapur
 05/02/24
 05/02/2024

VSN No. 17
 dt. 9.02.24

Actual Date of completion -
 19/4/24

The work has been completed
 as per specification
 and direction of E/S/C.

[Signature]
 Continuation
 19/4/24
 22