

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- Maint- of road from Hajara Tola to Prabhat Tola. (GNI) Under: H.M.G.S.Y					
Agency- Chandan Kumar Singh					
Ward no- 25 Shanti Nagar Ujjain Tola Bellaria.					
Agreement No- 165 SDO/ 21- 22					
Date of completion 17- 08- 2022.					
Actual Date of completion 08/07/2022.					

Work done

① Maint- of road sing by - 0.28 KM.

② Maint- of 200M 8 KM. Stone - 0.56 km.

③ Maint- of earthen Shoulders

Stripping excess Soil

$$2 \times 2 \times 30.00 \times 0.75 = 90.00 m^2$$

$$2 \times 1 \times 25.80 \times 0.65 = 33.54 m^2$$

$$1 \times 2 \times 18.70 \times 0.65 = 24.31 m^2$$

$$1 \times 3 \times 15.90 \times 0.60 = 28.62 m^2$$

$$1 \times 2 \times 15.00 \times 0.60 = 18.00 m^2$$

$$194.47 m^2$$

Limit 189.00 m²

Abhishek

05/02/24
J.E

12 ar
05/02/24
R.E

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
① Maint of earthen shoulder					
189m ² vide MB P- (15)					
@ RS- 60.79/m ² — RS- 11489.00					
② Maint of road sign					
0.28 KM vide MB P- (15)					
@ RS- 1117.64/KM — RS- 313.00					
③ Maint of 200cm x 2 M Stone					
0.56 Km vide MB P- (13)					
@ RS- 733.23/Km — RS- 411.00					
RS- 12291.00					
0.71/ below as for Agr- Rs(-) 73.00					
RS- 12140.00					
Agenta 05/02/24 J.E. 12000 05/02/24 A.E.					
Material statement					
① C/W — 56.7m ²					
Agenta 05/02/24 J.E. 12000 05/02/24 A.E.					

Continuation