

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of Road :-</u> const & Syat main					
of road from Parbanna chowk					
to Mustangapur					
Agreement No. — 19(SBD)/2023-24					
Agency —					
Approved Rate — ₹18/- (Below)					
Date of commencement — 15/03/24.					
Date of completion as per					
Agreement — 14/03/24					
<u>Actual date of completion —</u>					

<u>Record Measurement</u>					
<u>Date of Entry — 02/04/24</u>					
1. Prove fixing of logo of MMGSY					
(NDB) Bricks etc					
= 03 nos + 02 nos = 05 nos.					
2. Setting out pillars etc					
= 5.00 nos.					
3. Clearing and grubbing road					
land by manual means etc					
20 x 30.00 x 3.50 = 2100.00m ²					
01 x 30.00 x 3.50 = 105.00m ²					
01 x 28.00 x 3.50 = 98.00m ²					
2303.00m ²					

Continuation

≈ 0.23 Hec

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					B/F $\Rightarrow$ Rs 5462451.00
(17) PCC M20 - Prov PCC M20. archite- ctural etc					
Ref Bk VTM B Pg No - (6)					
= 26.00 Rm @ Rs 581.47/Rm					
					= Rs 15118.00
(18) Plastering with CM etc					
Ref. Bk VTM B Pg No - (66) & (67)					
= 43.52 M ² @ Rs 208.77/M ²					
					= Rs 9088.00
					/
From Pg No (11) Total					B/F $\Rightarrow$ Rs 5486655.00
Add GST + L/coss @ 19% (H)					Rs 1042464.00
Add Siregwe					(H) Rs 901481.00
					Total Rs 6619267.00
less as per agreement $\Rightarrow$ Rs 1131468.00					
(18% below)					
					Net Amount Rs 5427799.00
28 27/6/24					27/6/24
					JE/Roserp

Continuation