

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण)।

पत्रांक: 1279 अनु0 / चकिया, दिनांक: 05 / 07 / 2024

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, चकिया।

सेवामे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची।

2. Bump Test Integrator Machine

3. मापी पुस्त की छाया प्रति।

विश्वासभाजन,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

ज्ञापांक-1279 दिनांक-05-07-2024

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:- 1. आवंटन की सूची।

2. Bump Test Integrator Machine

3. मापी पुस्त की छाया प्रति।

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA)		Agreement Amount (in Lakh)			Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
				Length (in Km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance (in Lakh)											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/EA/CHA/24/0001	NH 104 Kumhar toll to Chanshyam Pakri via Shivmandir under chakwara Panchayat	31708401001	Latter No.6116 Date- 04.12.2023	2.300	104.260	59.44367	17.76048	18 MBD/2023-24 Date- 16.03.2024	15.12.2024	Work in Progress	2435.00	25	4.88	0.00000	59.32191	59.32191	Work in Progress
2	RM/EA/CHA/24/0001	Construction of Road from Banarhula NH 104 to Turaha Toll house of Suraj Sah via house of Shambhu Sah Turaha	31708301017	Latter No.6116 Date- 04.12.2023	0.900	38.920	20.03922	6.87644	18 MBD/2023-24 Date- 16.03.2024	15.12.2024	Work in Progress	2327.00	25	4.80	0.00000	19.99846	19.99846	Work in Progress
					3.200	143.1800	79.48289	24.63692							0.00000	79.32037	79.32037	

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.


Executive Engineer,
Rural Works Department,
Works Division, Chakia.
05/07/24

Form GER 19-A
(See Government of India's decision (1) below Rule - 150)
Form of utilization certificate up to the month up to 07/2024
M.R. (3054) New maintenance Policy-2018.

PIU - RWD , W.D- CHAKIA

SL. NO	Name of Scheme	Sanction No. / Date with Amount (in RS. Lachs)	Amount Received (in RS. Lacks)	particulars
1	M.R. (3054) New maintenance Policy-2018	11918.46077	11918.46077	Certified that out of Rs 11918.46077 Lakh Receive upto the year.2024-25 executive engineer RWD, (W) DIV, chakia a sum of RS 11918.46077 Lakh has been utilized for the perpose of M.R. (3054) New maintenance Policy-2018 'CFMS' Schemes given in the margin for which it was sanctioned and that the balance of Rs0.00000 lacks remaining unutilized at this end of the (up to 07/2024)

2. Certificate that I have satisfied myself that the conditions on which the grand's-in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned kinds of cheks exercised:-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.


3. Physical Progress achieved :-

- Construction of M.R. (3054) New maintenance Policy-2018 (Details in Progress report)
- Construction of Road Works. (.....Do.....)

EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT
WORKS DIVISION- CHAKIA

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चक्रिया

ema Devi , Machine no: 19191 , Road: Construction of Road from Banarjhula NH 104 To Turaha Toli House of Suraj Sah Via House Shambhu Sah Turaha , Date: 26-06-24 , Section No: 28 Equation:



28-6-24
J.C.
J.E.

26/06/24
26/06/24

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया

GR ~~0.18~~ Ha.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Side face	4	6.00	0.60		$= 14.40 \text{ m}^2$
Top	2	6.00	0.40		$= 4.80 \text{ m}^2$
Front face	4	0.40	0.60		$= 0.96 \text{ m}^2$
			Total		20.16 m^2
(15) Painting two coats					
Side face	4	6.00	0.60		$= 14.40 \text{ m}^2$
Top	2	6.00	0.40		$= 4.80 \text{ m}^2$
Front face	4	0.40	0.60		$= 0.96 \text{ m}^2$
			Total		20.16 m^2
24/06/24 0.8 24/06/24 AC					

Abstract of Cost

① Clearing & grubbing road land

Qty. Vide T.M.B. P.1

0.18 Ha. @ Rs. 76926.08 / Ha Rs. 13847.28

② Construction of subgrade & earthen shoulders

Qty. Vide T.M.B. P.4

793.50 m³ @ Rs. 256.09 / m³ Rs. 203207.26

③ Providing, laying & rolling of m.s.s

Qty. Vide T.M.B. P.2

845.74 m² @ Rs. 256.70 / m² Rs. 215101.26

④ Providing & applying

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
of tack coat (R.S-1)					
Qty. Vide T.M. B. P. 3					
4254.4 m ² @ Rs. 19.58/m ²					83303.2
⑤ Providing & laying of S.D.B.C.					
Qty. Vide T.M. B. P. 3					
85.219 m ³ @ Rs. 14849.53/m ³					1265466
⑥ R.C.C. M15 gr. Km. Stone					
Qty. Vide T.M. B. P. 4					
2 Nos. @ Rs. 3318.14 each					6636.28
⑦ R.C.C. M15 gr. 2nd M. Stone					
Qty. Vide T.M. B. P. 4					
4 Nos. @ Rs. 879.72 each					3519.28
⑧ 600 mm. equilateral triangle					
Qty. Vide T.M. B. P. 4					
4 Nos. @ Rs. 4650.71 each					18403.28
⑨ 600 mm. circular					
Qty. Vide T.M. B. P. 4					
4 Nos. @ Rs. 6050.33 each					24201.28
⑩ 600 x 450 mm. roof eavestrough					
Qty. Vide T.M. B. P. 4					
2 Nos. @ Rs. 5063.12 each					10126.24
⑪ Providing & laying of hot applied thermoplastic					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. Wide T.M. B.D. 4					
1800 m ² @ Rs. 886.80/m ²					1,59,570/-
(12) Providing & fixing of					
h.m. G.S.V. reinforcement					
Sign board with logo					
Qty. Wide T.M. B.P. 4					
3 Km. @ Rs. 17199.60 each					Rs. 51,599/-
(13) Brick masonry work					
in C.M. (1:3) in parapet					
Qty. Wide T.M. B.P. 4					
2.88 m ³ @ Rs. 8931.53/m ³					Rs. 25,723/-
(14) Plastering with C.M. (1:4)					
Qty. Wide T.M. B.P. 5					
20.16 m ² @ Rs. 242.48/m ²					Rs. 4888/-
(15) Painting two coats					
Qty. Wide T.M. B.P. 5					
20.16 m ² @ Rs. 129.46/m ²					Rs. 2610/-
Total					Rs. 20,90,199/-
Add 1% Labour cess					Rs. 20,902/-
Add 18% GST					(+) Rs. 3,76,236/-
Add S. Fee					(+) Rs. 11,846/-
Total					Rs. 24,99,183/-
Less 1% 98% below					(-) Rs. 4,99,337/-
					Rs. 19,99,846/-
24-6-24					
J.S.					
Continuation					