

2nd on A/c Bill

Sch. XLV-Form No. 134 12

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/ work:-	Constn of Road				from Gobargurda
	near chit Narayan				gadar
	house To				Sadhustan (sc)
	under Satharkataiya				Block.
Agency -	Nish Kumar, Patuaha, Sakasa				
Agreement No:-	365BD/HM/954/20-21				
Agreement value:-	70,52,1492/-				
Agreement Date:-	18.7.2020				
Date of Commencement	09.07.20				
Date of completion	08.04.21				
Date of Entry:-	26.06.24				
1/ Constn of Embankment	from				
	Borrow pits pickup				

	to 10m 8.10m 90-10				
	all Compl. - 105-				
Station (m)	Fill (m)	Mean (m)	Dist (m)		Fill vol. (m ³)
0	0.652	-	-		-
50	0.653	0.653	50		32.625 m ³
100	0.721	0.687	50		34.350 "
150	0.659	0.690	50		34.500 "
200	0.514	0.587	50		29.325 "
250	0.846	0.680	50		34.000 "
300	0.923	0.885	50		44.225 "
350	0.842	0.883	50		44.125 "
400	0.862	0.852	50		42.600 "
450	0.745	0.804	50		40.175 "
500	0.963	0.854	50		42.700 "
550	0.930	0.947	50		47.325 "

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BFB = 30	15,545.20
18/32 P.O. & Laying ALL PIPE NPS					
Qty = 15.10 RM - width = 0.9					
@ 8	3955.08/RM			-b =	59326.20
				b =	30,74,871.20
ADD @ 12% GST @ 1% L (assst)				b =	399733.20
ADD @ 10% S. Fee - (-)				b =	42344.20
				b =	3516948.20
Less 10% Below - (-)				b =	351695.20
				b =	3165253.20
Less previous payment (-)				b =	1146954.20
				Total B =	20,18,299.20

Material statement				
① E/W				= 2293.37 m³
② 53mm to 9.5mm				= 340.20 m³
③ 9.5mm to 2.36mm				= 136.08 m³
④ Coarse Sand				= 204.12 m³
Continuation				