

MMGSY अन्तर्गत Const. of Road from

Pibera Yusuf Chowk to Bora Yarga

School to Madarsa

Agreement No. - 09/SBD/MMGSY-19-20

Schedule XLV-Form No. 134

Name of Contract. - Babar Ali

Const. Cost - 6343570=00

Maint. Cost - 539635=00

Total - 6883205=00

Date of Commence:- 02/9/2019

Date of Completion:- 01/9/2020

SUB-DIVISION

DIVISION

ARRARA

Jokihat

Measurement Book

MB.V-1 168 196

8961

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Maintenance of					
Road From Piprahusof chaur					
To Bara Gargari School to					
Madarsa					
Name of contractor:- Babbar Ali					
Agreement No- 09/SB/MMGSY-2019					
to 2020					
Date of Actual completion of					
construction:- 15/04/2021					

 $\frac{1}{1}$

Restoration of Raincuts

7X	20X	2.00X	0.30	= 84m ²
2X	5X	1.00	X 0.30	= 3m ²
2X	15X	1.25X	0.30	= 11.25m ²
6X	14X	1.12X	0.30	= 28.22m ²
4X	15X	1.20	X 0.40	= 28.8m ²
3X	8X	1.2X	0.30	= 8.64m ²
Total				= 163.91m ²

 $\frac{2}{2}$

Making up of Berms/shoulder

to do - - 18/2				
4X	30X	1.00	= 120m ²	
6X	25X	1.00	= 150m ²	
5X	12X	1.00	= 60m ²	
6X	15X	1.00	= 90m ²	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
211 (i) Cutting of Branches of Tree and shrubs - side E/C Qty vide T.M.B Pg No 68 2 Nos @ 110.43/m = 221.00					
(ii) cutting of shrubs from road ways side E/C Qty vide T.M.B Pg No 68 9 Nos @ 6.55/m = 59.00					
311 White Washing of Perimeter wall - side E/C Qty vide T.M.B Pg No. 39 36.08 m ² @ 34.78/m ² = 1255.00					
Total					9585.00
Less 10% Below					958.50
Net Payment Total					8626.50
29/11/23 S.E.					36/11/23 R.E.

Continuation