

Schedule XLV-Form No. 134

House of Phulo Bhindwar to Pmbsy Road
Via Laxmi Kargiya mmsy (ren)

DIVISION

५२१४३१२४

SUB-DIVISION

MEASUREMENT BOOK

40/23-24

Ratul Kauran Jadan

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>2nd and final Bill</u>				
Name of work —	construction of road from house of Phulo Bhandwar to PMBSY Road via Lakmi Kargiya.				
Head —	mm bSY (berr)				
Agency —	Rahul Kumar Yadav				
Agreement No —	125BD/MMBSY/2020-21				
Date of Commence —	27/07/2021				
Date of Completion —	26/07/2022				
Date of Actual Completion —	30/5/24				
Date of entry —	30/5/24				
(d) Providing and forming of					
typical mm bSY information					
system board —	all				

Complete job

1

(3) Providing and forming of 90mm scale octagonal band

all complete job

2

(3) construction of subgrade and earthen shoulder

all complete job

$$2 \times 10 \times 30 \text{ or } 10 \times 0.40 \times 0.33 = 79.20 \text{ m}^3$$

$$2 \times 25.50 \times 0.40 \times 0.33 = 6.73 \text{ m}^3$$

85.93 m³

(4) Road marking with hot applied

thermo plastic compound — all complete job

$$2 \times 10 \times 30 \text{ or } 10 \times 0.10 = 60.00 \text{ m}^2$$

$$2 \times 25.50 \times 0.10 = 5.10 \text{ m}^2$$

65.10 m²

Continuation

(5) Providing and forming boundary Pillar — all complete job

16 Nos

30/5/24
RE

30/5/24
AB

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BT R 2		382601.10
(14) Road Marking with					
hot applied thermoplastic					
Compound — all complete 00b					
Qty wide TMB Page 10 = 65' 10m ²					
at 810.71/m ²					52777.10
					2435378.10
add GST @ 12%					292245.10
Add labour cost @ 1% =					24354.10
add S. Fee					25039.10
					2777016.10
Less Below rate @ 15.11%					
As per Agreement					419607.10
					2357056.10
					2357409.10
Less Pending Road Marking work					
TMB Page 8					2257406.10
					100003.10
This is certified that—					
(i) work has been completed					
at the specified time and site					
Condition					
(ii) Now maintenance period					
started.					
3281 30/5/24 GB			824 30/5/24 AF2		

Continuation