

Name of Work-  
 Situation of Work-  
 Agency by which work is executed-  
 Date of Measurement-  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                                                                       | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                   | No.                           | L. | B. | D. |                  |
| Name of WORK - Rohtas Zila ke sameta 4 Harnampur gram ke bich Bharmanwati road... |                               |    |    |    |                  |
| Agency - Yadveendra Const. Pvt Ltd.                                               |                               |    |    |    |                  |
| Agreement No - 19/SBD/2023                                                        |                               |    |    |    | 24               |
| Date of start - 15-03-2024                                                        |                               |    |    |    |                  |
| Date of Completion - 14-03-2025                                                   |                               |    |    |    |                  |
| Date of Entry - 18-05-24                                                          |                               |    |    |    |                  |

1(a) providing & fixing --

Bench Mark pillar ---

1x2.0 = 2.0 Nos

1.(b) Reference pillar

1x5.0 = 5.0 Nos

2. Clearing and Grubbing

Road land ---

2 x 20 x 30 x 3.50 = 4200 m<sup>2</sup>

2 x 20 x 30 x 3.50 = 4200 m<sup>2</sup>

2 x 2 x 20 x 3.50 = 280 m<sup>2</sup>

2 x 1 x 30 x 3.50 = 210 m<sup>2</sup>

Continuation

88904

= 0.89 Hect.

| Particulars                                                   | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                               | No.                           | L. | B. | D. |                  |
| Abstract of Cost                                              |                               |    |    |    |                  |
| 1a providing and fixing B. M.                                 |                               |    |    |    |                  |
| Pillar - - -                                                  |                               |    |    |    |                  |
| V.T.M.B.P. No-① Qty = 2.0 Nos                                 |                               |    |    |    |                  |
| ② 4891.96/crs                                                 |                               |    |    |    | → R = 9784-00    |
| 1(b) providing and fixing R.P                                 |                               |    |    |    |                  |
| V.T.M.B.P. No-① Qty = 5.0 Nos                                 |                               |    |    |    |                  |
| 2244.43/Nos                                                   |                               |    |    |    | → R = 11222-00   |
| 2. Clearing and Grubbing Road                                 |                               |    |    |    |                  |
| Land - - -                                                    |                               |    |    |    |                  |
| V.T.M.B.P. No - ① Qty 20.89 Hect.                             |                               |    |    |    |                  |
| V.T.M.                                                        |                               |    |    |    |                  |
| ② 75573.34/Hect                                               |                               |    |    |    | → R = 67260-00   |
| (3.) Const. of Embankment with approved Material level road.. |                               |    |    |    |                  |
| V.T.M.B.P.No-③ Qty = 803.905 M <sup>3</sup>                   |                               |    |    |    |                  |
| ② 287.01 / M <sup>3</sup>                                     |                               |    |    |    | → R = 190533-00  |
| (4.) Const. of sub-grade and earthen shoulder - - -           |                               |    |    |    |                  |
| V.T.M.B.P. No-③ Qty = 2629.98 M <sup>3</sup>                  |                               |    |    |    |                  |
| ② 263.14 / M <sup>3</sup>                                     |                               |    |    |    | → R = 692053-00  |
| (5.) Const. of Granular sub-base..                            |                               |    |    |    |                  |
| G.S.B - 1                                                     |                               |    |    |    |                  |
| V.T.M.B.P. No-④ Qty = 1028.70 M <sup>3</sup>                  |                               |    |    |    |                  |
| ② 2948.99 / M <sup>3</sup>                                    |                               |    |    |    | → R = 3033626-00 |
| Continuation                                                  |                               |    |    |    | 4004478-00       |

