

Sch. XIV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Cont. of road from				Meharaj road to Baswarig specimen to be under masonry - se.

Name of Agency:-

Shirandra Kumar.

Bhukupiya, Purbaniya, Distt-
East Champaran.

Agreement No:-

07/550/2019-20.

Date of work order:-

24.07.2019.

Date of com:- 23.07.2020.

Actual date of com:-

30.03.2022

Rate of Agreement:-

0.05% below firm

20%

Bill Period:-

31.03.2022 to 01.04.2023

Abstract of cost

① Resting of rail cuts.

59.2) m³ vide PMS/P-43 @ 365.25 — 21626.00

② maint of emb shoulder.

328.95 m² vide PMS/P-43 @ 54.37 — 17885.00

③ Rep. of paf holes in S.D.

21.57 m² vide PMS/P-43 @ 296.95 — 6405.00

④ maint. of culverts in S.D.

03 nos vide PMS/P-43 @ 1121.64 — 3395.00

⑤ maint. of road sign in S.D.

2.20 km vide PMS/P-43 @ 1087.63 — 2393.00

⑥ Cutting & bench of mca.

07 nos vide PMS/P-43 @ 107.48 — 752.00

Less 0.054.

Total = 52456.00
= () 26.00

Total = 52430.00

~~06/05/23~~
AE

Continuation

~~06/05/23~~
JE