

Name of work आनंदपुर रिंग रोड से एलवार्डिया
शायी सुस्तापुड

Schedule XLV-Form No. 134

13MBP
2023-24

Danapur

DIVISION

Bihta

SUB-DIVISION

M.B No-1565

Measurement Book

Name of Agency - Narendra Kumar

Certified that this M.B Contalnts
100 (One hundred) Nos of Machlne
Pages & issued to Sri.....MD. G. Jassudin
.....A.E, R.W.D, works
Sub Division.....Bihta


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
नरथ प्रमंडल, बानापुर

Abh
22/2/24

Sch. XLV - Form No. 134

Danapur DIVISION
Bihta SUB-DIVISION

Measurement Book

No. 1565

Name of officer md. G. Jassudin

Date of first entry _____

Date of last entry _____

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Works—					Anandpur
					Ring Road to Halkhara
					Via. Musafapur.
Agency—					Narendera Kumar
Agmt No—	13	MBD			2023-24
Agmt. dt—	22	102			2024
Actual dt. of complt					
Completion—	02	07			2024
<1> Providing & Fixing of					
MMGSy Intermediary					
Signboard — do — 715					
= 03 Nos.					
<2> Providing clearing &					
Jouling Road land — 715					
2x	10x	30x	1.00m		600.00m ²
2x	10x	30x	1.00m		600.00m ²
2x	10x	30x	1.00m		600.00m ²
2x	10x	30x	1.00m		600.00m ²
2x	11x	30x	1.00m		660.00m ²
					= 3060.00m ²
					= 0.306 Hect.

Continuation

Abstract of cost.

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\langle 1 \rangle$ Providing clearing & grading Road level - do - H.S.					
Qty. Vide TMB P-(1)					
= 0.306 m ³					
@ Rs 75573 = 34/m ³					
				Rs 23,125 = 00	
$\langle 2 \rangle$ Providing Scarifying & filling Bitumenous - H.S.					
Qty. Vide TMB P-(2)					
= 62.92 m ³					
@ Rs 20.44/m ³					
				Rs 1,286 = 00	
$\langle 3 \rangle$ Providing Const. of Sub-grade & Benthon Shoulder - do - H.S.					
Qty. Vide TMB P-(2) + (7)					
= 12730.00 + 996.00 m ³					
= 3726.00 m ³					
@ Rs 271 = 64/m ³					
				Rs 10,11,758 = 00	
$\langle 4 \rangle$ Providing Const. of G.S. B - H.S.					
Qty. Vide TMB P-(3)					
= 105.00 m ³					
@ Rs 3199 = 85/m ³					

Continuation Rs 3,35,984 = 00

Rs 13,72,153 = 00

Continuation