

Agreement No-22MBD/23-24

Ambika Jay Mill TO Badraampur KIP
Bakshi's TO/Dighe TO/a

Measurement Book

2083

Schedule XLV-Form No. 134

Bar Set

DIVISION

Badraampur

SUB-DIVISION

Krishna Belli Construction Pvt. Ltd.

2nd and final Bill

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Repairs of				
	road from Ambika				
	Das mill to Balsam				
	pur Dakshin tola				
	Dighi tola -				
	(under MR 3054)				
Agency Name:-	Krishna Bali				
	const ⁿ pvt. ltd-				
	Satyadeo singh				
	Chankya puram				
	Rupas pur, Dhanapur				
	Patna - 801105				
Agreement No:-	22 MBD				
	2023-24				
Date of completion :-	12-07-24				
Date of commencement -	13-10-23				
Actual Date of completion :-	30-6-24				
	Measurement				
1/27> Providing and fixing					
	of typical mmgsy				
	informatory sign board -				
	with logo as per				
	mod sp.				
					02 nos

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>22</u> <u>266</u> } Road marking at edge of PCC Road					
vide - Page - 16, Item - $\frac{11}{26}$					
Qty. = 160.0 m ^L					
@ Rs 826.8/m ² = Rs = 132288					
<u>23</u> <u>28</u> } plastering with cement mortar					
100.8 m ² @ Rs 245.06/m ² = 24702 =					
vide, Page - 18, Item $\frac{12}{28}$					
<u>24</u> <u>29</u> } painting coat coats on new concrete surface					
100.8 m ² @ 137.87/m ² = 13897 =					
vide - P-19, Item $\frac{13}{19}$					
<u>25</u> <u>27</u> } providing & fixing of typical masonry					
informatory sign board					
04 NO @ Rs 13844.77/each = 55378 =					
vide, Page - 142, 12, Item $\frac{10}{27}$ & $\frac{1}{27}$					
					Rs = 8420753 =
Add GST @ 18% (+)					Rs = 1515735 =
Add L.C.S @ 01% (+)					Rs = 84207 =
Add S.F @ 10% (+)					Rs = 59956 =
					Rs = 10080651 =
less 10% B.E./C.C. (-)					10080651 =
					Rs = 9072586 =
less previous paid (-)					Rs = 3273225 =
					Rs = 5799361 =

Charan Kumar
20/6/2024

2/7/24
30-6-24
J.E