

| Particulars                                       | Details of actual measurement |   |   |   | Contents of area |
|---------------------------------------------------|-------------------------------|---|---|---|------------------|
|                                                   | No                            | L | B | D |                  |
| <u>8th on A/C Bill</u>                            |                               |   |   |   |                  |
| Name of work:- Cont. of approach of R.C.C. Bridge |                               |   |   |   |                  |
| over Munk Bagmati River on Harsidpur              |                               |   |   |   |                  |
| Ballipur road under NARARD/2023-24.               |                               |   |   |   |                  |
| Agency:- Atul Prakash.                            |                               |   |   |   |                  |
| Agreement No. 10/CBD/2023-24.                     |                               |   |   |   |                  |
| Date of Commence:- 19.01.2024                     |                               |   |   |   |                  |
| Time of Completion:- 03 months (18.04.2024)       |                               |   |   |   |                  |
| Date of Work order:- Memo No. 109/19.01.2024      |                               |   |   |   |                  |
| Approved Rate:- 22.85% Below as per Agreement     |                               |   |   |   |                  |
| Add 18% G.S.T. as per Agreement.                  |                               |   |   |   |                  |
| Add 1% Labour Cost as per Agreement               |                               |   |   |   |                  |
| Date of Measurement:- 02.04.2024                  |                               |   |   |   |                  |

Item of work

|                                                |  |  |  |  |                      |
|------------------------------------------------|--|--|--|--|----------------------|
| ① Earthwork in excavation of trenches for      |  |  |  |  |                      |
| structures of Boulder pitching work.           |  |  |  |  |                      |
| 1x 30.00 m x 0.900 m x 0.400 m =               |  |  |  |  | 10.80 m <sup>3</sup> |
| 1x 20.00 m x 0.900 m x 0.400 m =               |  |  |  |  | 7.20 m <sup>3</sup>  |
| Qty =                                          |  |  |  |  | 18.00 m <sup>3</sup> |
| ② Backfilling and bottom filling in foundation |  |  |  |  |                      |
| of trenches for boulder pitching work          |  |  |  |  |                      |
| 1x 30.00 m x 0.900 m x 0.100 m =               |  |  |  |  | 2.70 m <sup>3</sup>  |
| 1x 20.00 m x 0.900 m x 0.100 m =               |  |  |  |  | 1.80 m <sup>3</sup>  |
| Qty =                                          |  |  |  |  | 4.50 m <sup>3</sup>  |
| ③ Boulder and layering pitching on slopes      |  |  |  |  |                      |
| with stone/Boulder and for J.C.C.              |  |  |  |  |                      |
| The 1x 30.00 m x 0.300 m x 0.600 m =           |  |  |  |  | 16.20 m <sup>3</sup> |
| 1x 20.00 m x 0.300 m x 0.600 m =               |  |  |  |  | 10.80 m <sup>3</sup> |
| Slope 1x 30.00 m x 3.00 m x 0.300 m =          |  |  |  |  | 27.00 m <sup>3</sup> |
| 1x 20.00 m x 3.00 m x 0.300 m =                |  |  |  |  | 18.00 m <sup>3</sup> |
| Qty =                                          |  |  |  |  | 72.00 m <sup>3</sup> |

Continuation

| Particulars                                                                                                                                                                     | Details of actual measurement |    |    |                                             | Contents & area |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|---------------------------------------------|-----------------|
|                                                                                                                                                                                 | No.                           | L. | B. | D.                                          |                 |
|                                                                                                                                                                                 |                               |    |    | P. 7                                        | Rs. 22,76,530=  |
| (18) Banding and erecting a "W" metal beam<br>Crash Barrier to be fixed with vertical post.<br>vide T.M.B. Page No. 31, Item No. (6)                                            |                               |    |    |                                             |                 |
| Qty 224.00 m @ Rs. 3338 = 83/m —                                                                                                                                                |                               |    |    |                                             | Rs. 7,47,898=   |
| (19) Planting of tree by the roadside (Arenarium)<br>with fixing the tree guard and there<br>maintenance for one year with all G. & S.<br>vide T.M.B. Page No. 31, Item No. (8) |                               |    |    |                                             |                 |
| Qty 30.00 Nos. @ Rs. 1288 = 89 each —                                                                                                                                           |                               |    |    |                                             | Rs. 38,665=     |
|                                                                                                                                                                                 |                               |    |    | Total Rs.                                   | 30,63,093=      |
| Add 1% Labour Cus as per Agreement —                                                                                                                                            |                               |    |    | (+) Rs.                                     | 30,631=         |
| Add 18% G. & S. as per Agreement —                                                                                                                                              |                               |    |    | (+) Rs.                                     | 5,51,357=       |
| Add S. Fee as per Agreement —                                                                                                                                                   |                               |    |    | (+) Rs.                                     | 20,645=         |
|                                                                                                                                                                                 |                               |    |    | Total Rs.                                   | 36,65,726=      |
| Less 22.89% state duties as per Agreement —                                                                                                                                     |                               |    |    | (-) Rs.                                     | 8,39,085=       |
|                                                                                                                                                                                 |                               |    |    | Total Rs.                                   | 28,26,641=      |
| Less previous bill paid Amount as per<br>T.M.B. Page No. (17) —                                                                                                                 |                               |    |    | (-) Rs.                                     | 15,76,455=      |
|                                                                                                                                                                                 |                               |    |    | Net Payment Rs.                             | 12,50,186=      |
| C & P<br>2/7/24<br>AE                                                                                                                                                           |                               |    |    | Attested<br>02.07.2024<br>J. E. Chinnaiagar |                 |

Continuation