

House of Sajjan Madhar to PWD
Road

Schedule XLV-Form No. 134

श्रीराम कुमार यादव DIVISION

पुनापगंज SUB-DIVISION

Measurement Book

1038
25/1/23

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
IST and final Bill					
Name of work - Construction of road from house of Sajjan madhar to PWD road.					
Head - mmbsy (GEM)					
Agency - Rahul Kumar Yadav					
Agreement No -					
Date of Commence - 25/01/2023					As per
Date of Completion - 24/01/2024					Agreement
Date of Actual Completion - 12/06/2024					
<u>ABSTRACT OF COST</u>					
(1) Providing and fixing of working benchmark pillar					
- all complete job					
Qty vide TMB Page 1 = 1 No					
@ Rs 4284.59 each = Rs 4285.00					
(2) Providing and fixing of reference pillar - all complete job					
Qty vide TMB Page 1 = 2 No					
@ Rs 1969.39 each = Rs 3939.00					
(3) Clearing and grubbing road land - all complete job					
Qty vide TMB Page 1 = 0.476 Hec					
@ Rs 2966.72/Hec = Rs 25212.00					
Total Rs 33436.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF	P/50	28928.00
Add GST @ 12%			=	40R	603471.00
Add labour cost @ 1%			=	40R	50289.00
Add S. Fee				(+) 4	59513.00
				P/57	42201.00
Less Below rate @ 15.11%				(-) 8	67647.00
As per Ass. comt					
That is confirmed that				P/48	74554.00

① work has been completed as per
specification and site conditions

② Now maintenance period starts at

Bygnd
12/06/24
AS

8/8
12/06/24
AS

material statement

① Stone metal — 429.80 m³

(2) Stone chips — 380.00 m³

③ Sand — 271.60 m³

(4) Earth — 1939.58 m³

(5) Stone screening — 47.50 m³

Bygnd
12/06/24
AS

8/8
12/06/24
AS

Continuation