

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
2nd on A/c Bill					
Name of work: - Repair of					
EKongar Prihar road to					
Ladman Under M/R 3054					
New Maintenance Policy.					
Length - 7.230 km					
Agency - M/s Bijay Construction					
Flat no 102, Anand Villa,					
Priyadarshini Nagar					
P. S. - Rupsapur					
Dist - Patna					
Agreement no - MBD/11/2023-24					
Date of work order - 20/10/2023					
Date of completion as					
per Agreement - 19/7/24					
Date of entry					
25/05/24					
① Constr of Subgrade					
& earthen shoulder					
with approved material					
obtained from borrow pit					
lead up to 1000 m					
$2 \times 5 \times 0.3 \text{ m} \times 1.0 \text{ m} = 90.0 \text{ m}^3$					
$2 \times 10 \times 30.0 \text{ m} \times 1.15 \times 0.3 \text{ m} = 207.0 \text{ m}^3$					
$2 \times 10 \times 30.0 \text{ m} \times 1.24 \text{ m} \times 0.3 \text{ m} = 216.0 \text{ m}^3$					
$2 \times 10 \times 30.0 \text{ m} \times 1.30 \text{ m} \times 0.3 \text{ m} = 234.0 \text{ m}^3$					
Continuation					
					747.0 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Abstract of work

(1) Clearing & Grubbing
of road land including
uprooting, veg.

1.627 Hect wide Tms P33

① 75573=34 1,22,958=

(2) Consn of Subgrade
& earthen shoulder

3718.80m³ wide Tms P33

747.0m³ wide Tms P42

3465.80m³ ② 264=63 11,81,785=00

(3) Consn of granular
Subbase by providing

grading II material

195.61m³ wide Tms P33

③ 2081=92 4,07,253=

(4) Providing laying & spreading
& Compacting WBM

Gr II

168.681m³ wide Tms P33

④ 4210=60 7,10,248=

(5) Providing laying
& spreading & Compacting

WBM Gr III

382.733m³ wide Tms P33

⑤ 4101=83 15,69,908=00

39,92,152=00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
PF Plantation $\text{Maintenance of tree}$ $\text{+ their maintenance}$ for one year	1	94.13	321	=	
158 no vide tour P42					
② 1286 = 78				2 03,311	= 00
				1,96,16,632	= 00
Add 18% GST				3530,994	=
Add 1% L.W				1,96,166	= 00
Seigniorage fee				1,99,200	= 00
				2,35,42,992	= 00
10% below as per Agreement				23,54,299	=
				Rs 2,11,88,693	= 00
Deduct 18% A/c Bill					
vide tour P40 & 1				2,06,35,887	=
				Rs 5,52,806	= 00
09/07/2024					
AE					

Continuation