

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
and on A/c Bill					
Name of Work Construction of road from fir maker Dik talu to fir G.S.Y. road					
Agency - Sri. Sath Nath Prasad					
Agreement No - 179/SB/D/2020-21					
Agreement Amount 106.315 + 11.86506					
Date of Agreement - 26/11/2022					
Date of Completion - 23/11/2024					
Date of measurement - 02/04/24					
Construction of 100mm D.H.P. Culvert					
1. E/W in excavation in foundation trenches					
H/W - $2 \times 6.45 \times 1.4 \times 1.50 = 27.09$					
Below pipe - $1 \times 6.85 \times 1.53 \times 0.365 = 2.708$					
					29.798
2. Providing P.C.C. Mix (1:2.5:5) in foundation trenches					
H/W - $2 \times 6.45 \times 1.4 \times 0.15 = 2.709$					
Below pipe - $1 \times 6.93 \times 1.53 \times 0.25 = 1.886$					
Less for pipe					4.595

8985345-73

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
24 Providing P.C.C M20 33 (1:2:4) in Sub-structure					
Vide item No 33 PN-16					
Qty = 30.60 m ³ @ 6189 = 189456 = 72					
25 Providing and fixing 34 10mm mesh — H.P					
Vide item (4) PN-16					
Qty = 7.5 m ² @ 3477 = 26084 = 7					
26 Painting two coat on new 35 Concrete surface —					
Vide item No 5 PN-16					
Qty = 66.85 m ² @ 97 = 6494 = 82					
9207384.97					
Add 11 labour cost 9207728.36					
Add 12 GST 1104886 = 110492740					
Add Seigniorage charges 96415 = 0					
10502760 = 0					
Less: 1/ below (-) 10503 = 15					
10492257 = 0					
Less: Previous payments 10492645 = 0					
V.P.N. - 14 650346 = 4					
3990911 = 0					

Continuation