

MNGSY अवधि Const. of Road from Paken  
Proqsy Road Bhaya Benit to Belman Tolga  
Agreement No- 82/SBD/MNGSY-21-22

## Schedule XLV-Form No. 134

Agency:- Vzbh Enterprises

Const. Cost:- 9250530:

Maint. Cost:- 1105883:

Total- 1036413=

DIVISION

ARARUA

Date of Commence:- 16.7.2021

SUB-DIVISION

Date of Completion:- 15.7.2022

Palasir

MEASUREMENT BOOK

2402

# 2nd Year Maintenance

57

Sch. XLV-Form No. 134

| Particulars                             | Details of actual measurement |      |      |      | Contents of area         |
|-----------------------------------------|-------------------------------|------|------|------|--------------------------|
|                                         | No.                           | L.   | B.   | D.   |                          |
| Name of Work:- Maintenance of           |                               |      |      |      |                          |
| Road from PAKERI PMWSY Road             |                               |      |      |      |                          |
| Bhaya Beni to Belmari to a.             |                               |      |      |      |                          |
| Agency:- Vibhu Enterprises.             |                               |      |      |      |                          |
| Agr. No:- 82/862/MWSY-21-22.            |                               |      |      |      |                          |
| Date of Commencement:- 16.07.2021       |                               |      |      |      |                          |
| Date of Completion:- 15.07.2022         |                               |      |      |      |                          |
| Date of Actual Completion:- 29.06.2022. |                               |      |      |      |                          |
| ① Restoration of Raincuts/              |                               |      |      |      |                          |
| beams with soil moormete                |                               |      |      |      |                          |
| do Complete job -                       |                               |      |      |      |                          |
|                                         | 10X                           | 2.50 | 1.30 | 0.30 | = 9.75 m <sup>3</sup>    |
|                                         | 2X                            | 3.70 | 1.50 | 0.80 | = 3.33 m <sup>3</sup>    |
|                                         | 6X                            | 2.80 | 1.40 | 0.80 | = 7.06 m <sup>3</sup>    |
|                                         | 4X                            | 3.20 | 1.53 | 0.80 | = 5.76 m <sup>3</sup>    |
|                                         | 9X                            | 1.40 | 1.50 | 0.80 | = 5.67 m <sup>3</sup>    |
|                                         | 11X                           | 2.0  | 1.20 | 0.30 | = 7.92 m <sup>3</sup>    |
|                                         | 10X                           | 1.20 | 0.90 | 0.20 | = 3.24 m <sup>3</sup>    |
|                                         | 12X                           | 1.50 | 0.90 | 0.20 | = 4.86 m <sup>3</sup>    |
|                                         | 8X                            | 1.20 | 1.20 | 0.30 | = 3.456 m <sup>3</sup>   |
|                                         | 3X                            | 1.80 | 1.10 | 0.20 | = 1.782 m <sup>3</sup>   |
|                                         | 5X                            | 2.5  | 1.40 | 0.30 | = 5.75 m <sup>3</sup>    |
|                                         | 3X                            | 2.8  | 1.52 | 0.30 | = 3.78 m <sup>3</sup>    |
|                                         | 8X                            | 1.80 | 1.10 | 0.20 | = 4.752 m <sup>2</sup>   |
|                                         | 1X                            | 1.0  | 0.30 | 0.30 | = 0.21 m <sup>2</sup>    |
| Continuation                            |                               |      |      |      | Σ = 66.82 m <sup>3</sup> |

