

Marhaura Purni Bazar Rahimpur bhawalpur
via Bishunpur Path.

Schedule XLV-Form No. 134

MMGUSUY

Executive Engineer
Rural Works Department
Works Division Marhaura

DIVISION

Marhaura.

SUB-DIVISION

Shivcon Estates Private Limited.

MEASUREMENT BOOK

984

Ist on a/c Bill

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Marhaura Purani Bazar Rahimpur Bhawalpuri via Bishanpur.					
Agency - Shircon Estates Pvt Ltd.					
Agreement - 18/MMMSUY/MBD/2023-24					
DOA - 16.03.2024					
DOC - 15.03.2025					
Rate - 3.69% below					
① clearing & grubbing do do all job. ————				0.315	1 tree

② scarifying between surface
do do all job 2700.00m²

③ GSB filling in pot area do
do all job -

4	3.80	0.60	= 9.12	
6	2.90	0.70	= 12.18	
4	3.60	0.50	= 7.20	
7	2.40	0.80	= 13.44	
3	2.30	0.60	= 4.14	
6	3.60	0.90	= 19.44	
7	3.00	0.40	= 8.40	
3	3.10	0.60	= 5.58	
7	3.60	0.40	= 10.08	

Continuation

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.F		
7/ Pro & applying Taek coat with RSH					
—do—do—all complete job					
P-04,	3375.00 m ² of	19.61/m ²	-R		66,184.00
8/ Pro & laying 50mm thick B.M					
—do—do—all complete job					
P-04,	168.75 m ² of	11668.88/m ²	-R		19,69,124.00
9/ Pro & applying Taek coat with RSH					
—do—do—all complete job					
P-04,	3375.00 m ² of	16.39/m ²	-R		55,316.00
10/ Pro & laying 25mm thick S.D.B.C					
—do—do—all complete job					
P-04,	84.38 m ² of	14134.63/m ²	-R		11,92,680.00
11/ Pro & fixing legs of manholes & Citizen board					
—do—do—all complete job					
P-05,	03 Nos of	10953.40 each	-R		32860.00
12/ E/W excavation in foundation					
—do—do—all complete job					
P-05,	6.60 m ³ of	37405.88/m ³	-R		24999.00
13/ Pro pec m/s in foundation					
—do—do—all complete job					
P-05	4.93 m ³ of	6906.01/m ³	-R		68,093.00

Continuation

of 59,54,776.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.R.		
14/ PCC 2014 Substructure					
— d — d — all complete job					
P-OS,	61.58	7960.57			R 4,90,212.00
15/ PCC 2014 RCC NP 4 1000 mm D.H.P					
— d — d — all complete job					
p-OS	15.02	6859.95			R 1,02,899.00
16/ Construct Subroad & shoulder					
— d — d — all complete job					
P-OS,	274.50	264.72			R 72,666.00
					R 66,20,553.00
Add GST @ 18%					R 11,91,700.00
Add Labour Less @ 1%					R 66,206.00
Add B. Fees					R 80,165.00
					R 79,58,624.00
Less - 3.69% below Rate					R 2,93,673.00
					R 76,64,951.00
Material statement					
1. Earth work -	274.50	m ³			
2. GSB gr II					
26.5 - 9.5 -	10.66	m ³			
9.5 - 2.36 -	7.61	m ³			
2.36 - below -	12.18	m ³			
3. WBM Gr 2					
63 - 45 mm -	22.46	m ³			
Screening 11.2	4.95	m ³			

Continuation