

151927, 42113/16 27.7-21

Rg-12371429-21

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on n/c Bill				
Name of work:- Construction of road and CD works from PMGSY Path to khalwa Punjab to/a under MMGSY (NDB).					
Agency :- M/s Kunal Construction					
Agt NO:- 198 SBD MMGSY (NDB) of 2021-22.					
Date of Agt:- 20-06-2021					

Agt. value:- RS 6556673.00

Rate:- 0.35 % below

Date of commencement:- 09/06/2021

Date of completion:- 08/06/2022

Measurement

Item No. (1) providing and fixing
of working - - - benchmark pillars.
1x0.90 = 0.90 Km

Item No. (2) providing and
fixing of - - - reference pillars
1x0.90 = 0.90 Km

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd Year Maintenance Bill				
Name of Work :-	Const. of Road				
	from PMGSY path to Khatwa				
	Purab Tola under MMGSY (Rural)				
Agency :-	MIS Kunal Const.				
Est. No. :-	198/SAD/MMGSY (Rural)				
	of 2021-22				
Date of completion :-	08/06/2022				
Actual Date of completion :-	05/06/2022				
<u>Measurement</u>					
1) Restoration of rainwater - do					
	do	do	do	do	
	4x	2.75m	1.20m	0.300	3.96m ³
	3x	3.75m	0.90m	0.300	3.04m ³
	5x	2.95m	1.15m	0.300	5.09m ³
	12x	4.25m	1.15m	0.300	17.60m ³
	10x	3.85m	1.10m	0.300	12.71m ³
	6x	4.25m	1.10m	0.300	8.42m ³
	9x	1.65m	1.25m	0.300	5.57m ³
					= 56.33m ³
					Qty - = 54.68m ³
2) Making up of Berms/					
	Shoulder do-do.				
	4x	4.25m	1.20m		20.40m ²

Continuation

Sch. XLV-Form No. 134

Continuation