



3rd year Maintenance

32

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Carri ^m of road from					
Bahadurpur main road to Kharola					
Agency -	Sri Shashi Mohan Singh				
	Laheria Sarai, Darbhanga				
Agreement No -	43 SBD/2019-20				
Rate -	10% blow from BoQ Rate				
Date of Start -	26/10/2019				
Date of Completion -	25-10-2020				
① Restoration of rain cuts					
	4X	30	X 0.90	X 0.45 =	48.60
	3X	20	X 0.90	X 0.45 =	24.30
	2X	30	X 0.90	X 0.45 =	29.30
	4X	20	X 0.90	X 0.45 =	32.40
	2X	11	X 0.70	X 0.35 =	5.39
					<u>134.99m</u>
② Making up of Boring/shoulder					
Stripping excess soil from the					
Shoulder Surface to achieve level					
	6X	30	X 0.90	=	162.0
	8X	20	X 0.90	=	144.0
	4X	30	X 0.90	=	108.0
	6X	20	X 0.90	=	108.0
	8X	30	X 0.90	=	216.0
	2X	7	X 0.86	=	12.04
					<u>750.04m</u>
 Continuation  25/10/23 JE					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
① Restoration of drains with Soil					
Qty. T.M.B.P. $(\frac{32}{2}) = 134.99 m^3$					
@ Rs x 415.17 / m ³					= 56044.00
② Shoulder Surface to Actual level					
Qty T.M.B.P. $(\frac{32}{2}) = 750.04 m^2$					
@ Rs - 58.37 / m ²					= 43780.00
					99824.00
less 10% below (-)					9982.00
					89842.00

Material StatementE/L - 134.99 m³