

HEAD - mm 687 620

NAME OF WORK - Const of Box Bridge 3 Cell x 8m x 3 m at CH-1.620 km in Cherya Hst

Shedule XLV Form No. 134. To Cherya Hst
10/19

R.W.D. WORKS

DIVISION

Sirri Bakharpur

R.W.D. WORKS

SUB-DIVISION

Salkhya

Measurement Book

892

Agency →

Robins Jayma2.

3rd MAE Bill ABSTRACT

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Box Bridge:-					
Const. of Box Bridge at					
CH:- 1.620 km in Chenniyar					
Hat to Chenniyar in Tak					
Name of Agency:- Rabins Kumar					
Agreement:- 26580/mmbg					
D.D.S - 27/02/2024					
D.D.C - 26/02/2025					

1/ Earth work in excavation					
for structure					
TMBP - 24 -					
Qty - 1147.55 m ³					
@ 334.58 - Rs = 383947.00					
2/ providing and leveling					
of piers leveling -					
TMBP - 24					
Qty - 60.83 m ³					
@ 6056.78/m ³ Rs = 368434.00					

Rs = 752381.00

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
25/25 providing S. lining					
14.3m long DT					
Thrup					
37 — 14.304 m ³					
@ 3267.65/m ³					
RS = 55331=00					
26/29 providing slope of					
project information					
2020					

Thrup					
37 — 3 NDS					
@ 2014.12					
RS = 24242=00					
RS = 12183367=00					
Add 65718% RS = 2193006=00					
Add 41% RS = 121833=00					
Add 10% S/PCR RS = 59798=00					
RS = 14558004=00					
deduct 16.25% RS = (-) 2365675=00					
2020					
RS = 12192329=00					

Continuation

Sch. XLV-Form No. 134

BP-12192329-10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

RS = 12192329-10

De duct provided
Bill

RS = 10686898-10

RS = 1505431-10

M. G. N. S. J. E.

18/07/2024

J. E.

M. G. N. S. J. E.

18/07/2024

J. E.

C. E. S.

18/07/2024

J. E.