

MMGSL/SC)

Schedule XLV-Form No. 134

Read Name - Shanthibari to Shanthibari Haritola

R. C. D. 1003K9

DIVISION

Kishanganga-1

R. C. D. 1003K8

SUB-DIVISION

Kochadhamra

3336

MEASUREMENT BOOK

Nabhis Alam

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>5th & Final Bill</u>					
Name of work- Const. of Road					
from Jhantibari to Jhantibari					
Hanif Tola.					
Head- mmsy (SU)					
Agency:- Md Nafis Alam.					
Kishanganj					
Agreement. No- 16. SBD/2021-22					
Date of work start- 09.04.21					
Date of Comp- 08.04.22					
Actual date of comp- 22.12.23					
Record Entry-					

(1/17) Conduct. of irrigation

Pipe - R.C.C MR-3 - 71

$$5 \times 3 \text{ No} \times 2.50 = 37.50 \text{ m}$$

(2/18) Type 'B' first class

bedding - C.C. - 111

$$7.0 \times 0.300 \times 0.250 = 2.63 \text{ m}^3$$

(3/36) Dismantling & existing

Structure like - R.C.C

$$1 \text{ No} \times 0.450 \times 5.0 \times 0.150 = 0.34 \text{ m}^3$$

(4/37) Dismantling & Existing

like - R.C.C structure -

$$1 \text{ No} \times 0.450 \times 5.0 \times 0.300 = 0.68 \text{ m}^3$$

$$1 \text{ No} \times 0.450 \times 0.300 \times 0.300 = 0.08 \text{ m}^3$$

$$= 0.76 \text{ m}^3$$

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>ABSTRACT OF COST.</u>					
<u>(1) Const. of working bench mark.</u>					
Qty wide TMB P-17 = 1.619 km					
@M = 3501.28/1km = M = 5669 = 00					
<u>(2) Reference Pillar.</u>					
Qty wide TMB P-17 = 1.619 km					
@M = 1629.19/1km = M = 2637 = 00					
<u>(3) clearing & leveling Road</u>					
Level - 100.00 M					
Qty wide TMB P-17 = 0.37 Km.					
@M = 52962.05/Ace = 19596 = 00					
<u>(4) Dismantling of Brick sdry</u>					
Qty wide TMB P-23 = 24.78 m ³					
@M = 345.82/m ³ = M = 8559 = 00					
<u>(5) Const. of Subgrade & Earthen Shoulder -</u>					
Qty wide TMB P-17 = 2445.20 m ³					
Qty wide TMB P-23 = 761.82 m ³					
= 3207.02 m ³					
Set limit = 3205.62 m ³					
@M = 190.02/m ³ = M = 6,09,292 = 00					
<u>(6) Const. of G.S.B with well graded materials.</u>					
Qty wide TMB P-17 = 1157.89 m ³					
Qty wide TMB P-23 = 11.38 m ³					
Continuation 169.27 m ³					
@M = 2984.55/m ³ = M = 34,89,760 = 00					
(0.08 = 41,35,514 = 00					

35

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Gr. Total M =	1,04,97	4722	00		
Add 18% L.S.T @	18,89	545	00		
Add 1% L.C @	104975	00			
Add S.F	1,98,380	00			
PN- (36+20)					
Gr. Total M =	1,26,90	372	00		
Less 0.1% below	19036	00			
M =	1,26,71	336	00		
Less previous paid PSE	90,05	300	00		
TRB P-20					
Net P =	36,66	036	00		

Решено

2	2	1	2	2	3
---	---	---	---	---	---

-2-