

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोगरी।
E-mail ID.- eerwdgogri@gmail.com

पत्रांक 2166 का0प्र0गोगरी, दिनांक 18/04/2024

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, गोगरी।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:-

शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अन्तर्गत राशि का अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषयक संबंध में कहना है कि शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अंतर्गत कुल मो0 18,26,919=00 (अठारह लाख छब्बीस हजार नौ सौ उन्नीस) रुपये मात्र उपलब्ध कराने की कृपा की जाए। इस पत्र के साथ विहित प्रपत्र में अधियाचना राशि समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु0- यथोक्त

विश्वासभाजन

Key
18/7/24

Sany 18/07/24
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, गोगरी।
18/7/24

FORM GFR 19-A
(See Government of India's Decision (I) below Rule-150)
Form of Utilization Certificate up to the July 2024
RWD, Works Divisio, Gogri.

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural roads Maintenance Policy-2018 under MR-3054	Previous Allotment	Rs. 5291.18516 Lakh	Certified that out of Rs. 5384.14723 lacs of grants-in-aid sanctioned during the years 2019-20 in favors of E-in-C, RWD Bihar, Patna a sum of Rs. 5384.14723 lacs has been utilized for the purpose of MR(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 Lacs remaining unutilized at the end of the period under report.
		1. Letter No. 82, Date - 28.06.2024	Rs. 92.96207 Lakh	
		Total :-	Rs.- 5384.14723 Lakh	

1. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formalities have been observed.

2. Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD works

Kumar
18/7/24
D.A.O.

RWD Works, Division, Gogri

Sanyal
18/07/24
Executive Engineer
RWD Works, Division, Gogri

Biswas
18/7/24

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Gogri

SI No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)	Length (In km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
1	RM/KH/GO G/22/0002	M/r road from mahadipur village to sondhiya villa	20904608049	Lt No.- 1584 Dated 30.03.2022	2.110	86.697	56.45732	6.82828	MBD/2022-23, Date - 02.01.2023	01.10.2023	04.05.2023	2994.818	25.102	5.05	56.10878	56.10878	2.96097		GST Charge
2	RM/KH/GO G/22/0002	Const. of Road from the house of Baudew singh Babu Chakala Under Gogri Block via Kali Chakala Din Chakala to the village Pasraha	20904601036	Lt No.- 1584 Dated 30.03.2022	1.380	57.857	37.69408	12.73265	MBD/2022-23, Date - 02.01.2023	01.10.2023	20.06.2023	2725.000	25.102	5.05	36.88270	36.88270	2.16067		GST Charge
3	RM/KH/GO G/22/0002	Pasraha Station to Jhanjhara	20904501078	Lt No.- 1584 Dated 30.03.2022	2.400	99.738	65.30459	21.61900	MBD/2022-23, Date - 02.01.2023	01.10.2023	21.02.2024	2922.750	25.865	5.07	65.30058	65.30058	3.44459		GST Charge
4	RM/KH/GO G/22/0002	Gogri-Parbatta PWD Road Baissa High School - Bhurkat	NEA220001057	Lt No.- 1584 Dated 30.03.2022	4.000	166.201	108.3109	36.53893	MBD/2022-23, Date - 02.01.2023	01.10.2023	17.07.2023	3508.275	25.890	5.02	108.16843	108.16843	5.70943		GST Charge
5	RM/KH/GO G/22/0002	NH107 navoliya se dewaka bandh via middle school	29461895711	Lt No.- 1584 Dated 30.03.2022	1.100	78.967	61.50521	6.31303	MBD/2022-23, Date - 02.01.2023	01.10.2023	15.09.2023	2911.091	0.000	0.00	59.52072	59.52072	3.13817		GST Charge
6	RM/KH/GO G/22/0002	Dhutaali to Malpa	29461897728	Lt No.- 1584 Dated 30.03.2022	0.600	25.16	16.20957	5.73784	MBD/2022-23, Date - 02.01.2023	01.10.2023	03.06.2023	3146.833	25.102	5.05	16.18916	16.18916	0.85536		GST Charge
																	18.26919		

1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.

Yan
18/11/24

Sany 18/11/24
Executive Engineer
RWD, Works Division,
Gogri

MR-3054 (New)

M.B.No-594

23-24

Gogri Parakhand ke Antargat

Schedule XLV Form No. 134

Babuchakla Gram Basudev Singh ke Ghar se
Kali Chakla Hote huye Bina Chakla Tak

गाँव से चकल तक

DIVISION

392-44501-~~44501~~ 21/2127

SUB-DIVISION

M.B.No-594

694 = 7067

Measurement Book

Sunil Kumar Yadav

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
कुल - 100 (एक सौ) पन्ने हैं जिससे
सहायक अभियंता गामोण कचि
विभाग, कचि अन्तर् प्रमंडल गोगरी
का निर्गत किया जाता है

Humay
Executive Engineer
R.W.D. Works Div.
Gogri.
Baskey
4/02/23

Sch. XLV - Form No. 134

प्रमंडल गोगरी DIVISION

अन्तर् प्रमंडल गोगरी SUB-DIVISION

Re-Issued to M.B.No - 594 from Page No-25
to A.E. R.W.D. Works Subdivision Gogri.

Executive Engineer
Measurement Book R.W.D. Works Div.

Gogri
29/3/2023
No.

594

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- M/R road Gogni					
Bauk and K. Ambarg at Babuchakla					
Gouru Basudev Singh K. Ghose					
Kalichakla hote hue Ding chakla					
Name of Agency:- Sunil K. Yadav.					
Agreement NO:- 17/193D/2022-23.					
Date of start:- 2/11/2023.					
Date of completion:- 1/10/2023.					
Record numbers					

①/②. Providing and fixing of
 typical survey information sign
 bound with logs as per MoR.

i) Main information bound - 2 Nos.
 Citizen Bound - 1 Nos.
 Maintenance bound - 1 Nos.
 4.00 Nos.

②/①. Clearing and grubbing road
 land by manual means including
 uprooting wild vegetation.

2 x 5 x 30.00 x 1.00 = 300 m² ✓
 2 x 8 x 30.00 x 1.00 = 480 m² ✓
 2 x 7 x 30.00 x 1.00 = 420 m² ✓

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name at work:-	M/R				road
geon Prakhari Ambhase	brih				
akta gram basudev sign	me				
ghar se hedi chakla hote hue					
Dina Chakla					
Name at Agency:-	Sunil kr				
yadav					
Agg no:-	17 MBD/2022-2023				
Date of commencement:-					
	02/01/2023				
Date of completion:-					
	01/10/2023				
Date of end:-	06/07/2024				

perce estimated - G. 33% below
Further Measurements Hk

①	clearing and grubbing				
	road land - all work 225				
	at vide m. h. m. B. P. m. (g)				
	item no ② = 0.273 hect				
	@ 59726.13/hect			16305 =	
②	Cons. of granular sub				
	base by spreading well				
	spread material - all work 205				
	at vide m. h. m. B. P. m. D				
	③ item no ③ = 54.34 m ³				
	@ 2342.26/m ³			127278 =	
③	Paving and compacting				
	W.B. m. W.R. 15 - all work				
	Sob				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
at vide in this m.B. p.no (19)					
Item no (19) =	46.58 m ²				
@ 4089.68/m ² ———					190492.2
(4) P/v laying, rolling and					
Compaction Stone w.B. on it					
— — — — — cur comb. job					
at vide in this m.B. p.no					
(25) Item no (5) =	81.51 m ²				
@ 3807.32/m ² ———					310335.2
(5) P/v and applying prime					
Coat with bitumen emulsion					
— — — — — cur comb. job					
at vide in this m.B. p.no					
(20) Item no (6) =	1086.75 m ²				
@ 60.08/m ² ———					65292.2
(6) P/v and applying tack					
Coat with bitumen emulsion					
— — — — — cur comb. job					
at vide in this m.B. p.no (20)					
Item no (7) =	1086.75 m ²				
@ 20.45/m ² ———					22224.2
(7) P/v laying and rolling					
at close graded granular					
surfacing — — — — — cur comb. job					
at vide in this m.B. p.no					
(22) Item no (8) =	1086.75 m ²				
@ 243.86/m ² ———					265015.2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) Dr and abutting track					
Coat with bitumen emul					
each - - - - -					
at side in this M.B. P.no					
(28) item no (9) = 1086.25 m ²					
@ 20.45/m ² - - - - -					1068872
(9) P/V and laying SDBC					
- - - - -					
at side in this M.B. P.no					
(28) item no (10) = 130.69 m ²					
@ 12934.91/m ² - - - - -					16904632
(10) P/V R.C.C. mis-grade					
km etc					
at side in this M.B. P.no					
(28) item no (11) = 3 m ²					
@ 2544.10/each - - - - -					7632 =
(11) P/V 200m Stn					
at side in this M.B. P.no (21)					
the no (12) = 5 m ²					
@ 734.91/each - - - - -					3675 =
(12) Road marking with hot					
applied thermoplastic combu					
at side in this M.B. P.no					
(21) item no (13) = 272.60 m ²					
@ 762.51/m ² - - - - -					2078602
(13) P/V Pedestrian crossing					
at side in this M.B. P.no					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) Item no (14) = 4m ²					
@ 762.51/m ² —————					3050 =
(14) Cont. of subgrade and 15/shoulder ———					
Cont. 204					
Ch. note in this m.B p.no					
(21) Item no (15) = 745.232m ²					
@ 251.62/m ² —————					187515 =
(15) P/v Dr'n and Plaque					
Identification					
Ch. note in this m.B p.no					
(21) Item no (16) = 1.92m ²					
@ 12912.92/m ² —————					24792 =
(16) P/v 600mm equilateral triangle A					
Ch. note in this m.B p.no					
(21) Item no (17) = 8 m ²					
@ 3744.78/each —————					29958 =
(17) P/v 600mm circular mandrel storage					
Ch. note in this m.B p.no					
(21) Item no (18) = 6 m ²					
@ 3761.02/each —————					22566 =
(18) P/v 600mm x 450mm rectangular storage					
Ch. note in this m.B p.no (21)					
Item no (19) = 4 m ² @ 3634.94/each —					14540 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) P/v Laying sun - 12					
Shirts					
On side in this m.s. p.no					
(20) Item no (20) = 3 m ²					
@ 762.51/m ²					2287.53
(20) P/v Road Shirts					
On side in this m.s. p.no					
(21) Item no (21) = 10 no					
@ 237.15/each					2371.50
(21) Planting of trees					
by road side					
On side in this m.s.					
p.no (22) = 2 no					
2 60 no					
@ 1039.45/each					62367.00
(22) P/v R.C.C. m 15 grade					
boundary pillar					
On side in this m.s. p.no					
(23) Item no (23) = 40 no					
@ 626.37/each					25054.80
(23) P/v and fixing of					
typical masonry reinforcement					
8mm board - all corner col					
On side in this m.s. p.no					
(13) Item no (13) = 4 no					
@ 10255.28/each					41037.12
(24) Brick masonry work in cement					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
mortar (1:4) --- and ---					
on side m this m. B p.m.					
(22) 1st no (24) = 5.76 m ²					
@ 6040.25 m ² --- L 34792					
(25) plastering with c.m.					
(1:4)					
on side m this m. B p.m.					
(22) 1st no (25) = 40.32 m ²					
@ 190.50/m ² --- L 7684					
(26) plastering two coats					
on new concrete surface					
on side m this m. B					
p.m. (23) 1st no					
(26) = 117.12 m ²					
@ 110.32/m ² --- L 12921					
n - 3484398 =					
Add 18% Dist and (+) 662036 =					
1% L.C.R. --- 4146431 >					
Add S.Fee --- (+)					
n - 4168183 =					
below 6.33% as (-) 263846 =					
per sq					
n 3904337 >					
less previous amount (-) 3688270 =					
n - 216067 =					

DK
6/7/2024
S.E.

CDP

8/7/2024

Continuation

o/s

Sanyal 18/07/24
BR