

1st A/c bill

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NW-1 Const. of road from PMGSY					
road Garayakhal Shivmandir					
to Garayakhal koin Tala South					
Length: 2.80 km (11 m 65 y 6 in)					
Agency - Sri Niwari Prakash Engineering					
Management Pvt Ltd.					
Agreement No. 15/560/PMGSY (km)					
20/9-2020					

Agreement value Rs 1,90,97,838/-

Date of work started - 21-08-2019

Date of completion as per agreement 20-8-2020

Record Measurement

⑤ Reference Pillar as per
Standard data book -

1 x 12 = 12 H

⑥ Clearing and grubbing

road land including

up rooting Wild Vegetation

grass, bushes etc

2 x 12 x 100.00 x 1.50 m = 36000

2 x 12 x 100.00 x 2.40 m = 76800

22.16 Continuation

112000

= 1.120 Hect

Limit 1.12 Hect

1st year maintenance

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W of PM Gory road Goryakh					
Shivman div to Goryakh					
Kutti Tola South Messy cut					
Agency - Sri Newa Prasad					
Eng. work management					
P. M. Ltd					
Agreement in 15-10-2019 messy cut					2019-2020
Dated work start 21-08-2019					
Date of actual completion					19-12-2021
Record Measurement					
(1) Restoration of rain cuts					
Term with soil mod m					
					$4 \times 12.00 \times 1.00 \times 0.30 \text{ m} = 14.4 \text{ m}^3$
					$6 \times 10.00 \times 1.00 \times 0.30 \text{ m} = 18.00 \text{ m}^3$
					$10 \times 5.00 \times 1.00 \times 0.30 \text{ m} = 15.00 \text{ m}^3$
					$6 \times 4.00 \times 1.00 \times 0.30 \text{ m} = 7.20 \text{ m}^3$
					<u>54.60 m³</u>
(2) Making up term					
Shower stripping and					
soil from the 4 hundred					
surface - 10					
					$5 \times 15.00 \times 1.00 \text{ m} = 75.00 \text{ m}^3$
					$2 \times 10 \times 2.00 \times 1.00 \text{ m} = 40.00 \text{ m}^3$
					<u>115.00 m³</u>

Continuation

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Restoration of work</u>					
① Restoration of drainage					
berms with sand					
by V.M.B.P. (S) 56.00 m ²					
at 3.59 = 74 m ² — 20.10					
② Making of berm					
Shoulder of highway					
200 — 120					
by V.M.B.P. (S) 315.00 m ²					
at 53 = 70 m ² — 169.52					
③ Patching of road					
bottom surface					
with 20 mm grade					
earth 120					
by V.M.B.P. (S) 95.30					
at 30 = 91 m ² — 77.62					
④ Maintenance of house					
paved 120 — 120					
by V.M.B.P. (S) 114					
at 1104 = 35 — 1104					
⑤ Maintenance of					
road 120 — 120					
by V.M.B.P. (S) 0.60 km					
at 1067 = 44 km — 640					
⑥ Maintenance of					
stone 120 — 120					
by V.M.B.P. (S) 0.60 km					
at 732 = 64 km — 47.045					

Continuation

23/9/2023