

1st Or A/c BILL :-

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of road & C.D. Works from Panthnrik Vidyalaya Budhi pitch Sadak to Bunkhi.					
Under M.M.G.S.Y. (Gen).					
Agency - Sri Pushperaba Kumar Tiwari.					
Agreement No. 14/SRD (M.M.G.S.Y. Gen) 1921-22					
Agreement Value (C) Rs 54,53,787=00					
(M) Rs 5,36,347=00					
Date of start 24/09/2021					
Date of Completion 23/06/2022					
Date of measurement - 6/12/2021					

RECORD MEASUREMENT:-

① Construction of benchmark & working bench mark					
do do as per E.P.					0.66 Km
② Construction of reference pillar/burjee					
do do as per E.P.					0.66 Km
③ Clearing & grubbing road					
Land - do do as per E.P.					
$12 \times 30.00 \times 2 \times 1.50 = 1080.00 m^2$					
$6 \times 30.00 \times 2 \times 1.50 = 540.00 m^2$					
$3 \times 30.00 \times 2 \times 1.50 = 270.00 m^2$					
$1 \times 25.00 \times 2 \times 1.50 = 75.00 m^2$					
Continuation 1965.00 m ²					
08.01.2024					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - constn of road from					
prathak videyha Budhi					
pitch road to Budhi under					
MNCsy (can) scheme.					
Agency - Puspendra KR Tinkari					
Agreement No - 12/SB/S/MNCsy (can)					
2021-2022					
Date of w/start - 24/9/2021					
Actual Date of completion - 23/6/2022					
Record entry					
① Restoration of Rain					
cuts/Berms - as per spec					
2 x 2 x 14.00 x 1.00 x 0.30 = 16.80 M ³					
2 x 2 x 10.00 x 1.00 x 0.30 = 12.00 M ³					
Limit qty - 18.23 M ³					
② Making up berms/shoulder					
as per spec					
2 x 2 x 16.00 x 1.10 = 70.40 M ³					
2 x 2 x 20.00 x 1.15 = 92.00 M ³					
2 x 1 x 10.00 x 0.80 = 16.00 M ³					
2 x 1 x 5.00 x 1.00 = 10.00 M ³					
2 x 1 x 12.00 x 0.90 = 21.60 M ³					
2 x 2 x 5.00 x 1.20 = 12.00 M ³					
Limit qty - 221.06 M ³					
③ patch repair on bitu					
- minor surface with 20mm - as per					
5 x 0.90 x 0.60 = 2.70 M ²					
6 x 1.10 x 0.80 = 5.28 M ²					
8 x 1.09 x 0.70 = 6.10 M ²					
Continuation 14.08 M ³					
Limit - 14.06 M ³					

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134		Details of actual measurement			Contents of area
Particulars	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
<u>Rate of entry -</u>					
(1) Restoration of Rain cuts 0.17 m side p. No. (68)					
item (1) 18.23 m ² @					
Rs 407.70/m ² - Rs					7432/00
(2) Making up berms/shoulder 0.17 m side p. No. (68) item (2) 22.06 m ²					
@ Rs 60.79/m ² - Rs					13435/00
(3) Premises carpet with Red coat 0.17 m side p. No. (68) item - (3)					
24.06 m ² @ 34.24 m ²					
					Rs 4559/00
(4) Maintenance of works (H.P) 0.17 m side p. No. (69) item (4)					
0.17 m @ Rs 118679/m ² =					118300
(5) Maintenance of Road sign 0.17 m side p. No. (69)					
item (5) 0.33 km @					
Rs 1117.61/km - Rs					366.00
(6) Maintenance of 2000 and 1000 post - 93 per 0.17 m side p. No. (69)					
item (6) 0.66 km @					
Rs 753.23/km - Rs					480.00
Continuation					Rs. 27455/00

