

संख्या: १११ औद्योगिक प्रमाणिक फॉर्म

Schedule XLV-Form No. 134

प्रमाणिक का नाम :-

हिरणीया अष्टमिन्ना २००० वी व्यापकीया वी०००

प्रमाणिक सिद्ध = mmusy(sc)

क. विमानिक १ DIVISION

संख्या

SUB-DIVISION

MEASUREMENT BOOK

898

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
1. Const ⁿ of-					
(i) Working B.M					
0.77 Km - P - 36					
@ Rs. 5199.22/Km Rs. 4003.40					
(ii) Refo. pillar -					
0.77 Km - P - 36					
@ Rs. 2899.22/Km Rs. 2232.40					
2. Clear & Grubbing					
Good land -					
0.23 Hec - P - 36					
@ Rs. 52970.24/Hec Rs. 12188.40					
3. Subgrade & center					
Shoulders -					
507.84 m ³ - P - 44					
@ Rs. 191.76/m ³ Rs. 97383.40					
4. Const ⁿ of embankment with app. mate...					
Good - 1000 m -					
328.35 m ³ - P - 44					
@ Rs. 190.07/m ³ Rs. 62409.40					
Good - 100 m -					
766.15 m ³ - P - 44					
@ Rs. 153.78/m ³ Rs. 117819.40					
5. Excavation for roadway -					
74.11 m ³ - P - 36					
@ Rs. 75.57/m ³ Rs. 5600.40					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6. <u>floor & cement</u>					
<u>ceiling</u>					
247.11 m ² - P - 37					
@ Rs. 3183.94/m ²					Rs. 786783 = 00
7. <u>floor 2/M Gr-II</u>					
199.65 m ² - P - 37					
@ Rs. 3909.32/m ²					Rs. 780496 = 00
8. <u>floor & cement</u>					
<u>ceiling</u>					
230.99 m ² - P - 37					
@ Rs. 7159.06/m ²					Rs. 1653671 = 00
9. <u>E/W excavation</u>					
<u>in found.</u>					
75.24 m ² - P - 37					
@ Rs. 279.09/m ²					Rs. 20999 = 00
10. <u>floor sand filling in</u>					
<u>found.</u>					
5.72 m ² - P - 37					
@ Rs. 442.50/m ²					Rs. 2531 = 00
11. <u>floor 10 A B/F'S in</u>					
<u>found.</u>					
57.28 m ² - P - 37					
@ Rs. 282.96/m ²					Rs. 16208 = 00
12. <u>floor p.c.c. M15 in found.</u>					
12.34 m ² - P - 38					
@ Rs. 5950.32/m ²					Rs. 73427 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13. Prr. 1/4" B/W (1:4)					
53.02 m ² - P - 38					
@ Rs. 5430.86/m ² - Rs. 287944 = W					
14. Supp. & Laying H.P.					
15 R.M - P - 38					
@ Rs. 3785.84/R.M. - Rs. 56788 = W					
15. Plastering 12 mm thick -					
72.80 m ² - P - 38					
@ Rs. 174.80/m ² - Rs. 12725 = W					
16. Prr. 1.5 mm neut					
56.52 m ² - P - 38					
@ Rs. 58.81/m ² - Rs. 1560 = W					
17. Prr. primer coat.					
1469.37 m ² - P - 38					
@ Rs. 43.49/m ² - Rs. 63903 = W					
18. Prr & app. tack					
1469.37 m ² - P - 39					
@ Rs. 14.67/m ² - Rs. 21556 = W					
19. Prr 20 mm thick					
MSS -					
1469.37 m ² - P - 39					
@ Rs. 220.04/m ² - Rs. 323320 = W					
20. Gips Board -					
22.3 - P - 39					
@ Rs. 12905.26/E - Rs. 25810 = W					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21. Krm & 200 mm -					
(i) Krm - 1110-P-39					
@ Rs. 2473.22/E - Rs. 2473 = 4					
(ii) 200 mm - 3110-P-39					
@ Rs. 648.01/E - Rs. 1944 = 40					
22. Painting two					
cut -					
76.40 m ² - P-39					
@ Rs. 94.14/m ² - Rs. 7192 = 00					
23. Reed Marley -					
154.00 m ² - P-39					
@ Rs. 729.17/m ² - Rs. 112292 = 00					
24. Retro traffic sign					
(i) 600 mm - Δ - 8110-P-39					
@ Rs. 3523.14/E - Rs. 28185 = 00					
(ii) 600 mm - O - 42103-P-40					
@ Rs. 9772.78/E - Rs. 19691 = 00					
(iii) 900 mm octagon - 21103-P-40					
@ Rs. 7850.45/E - Rs. 15709 = 00					
(iv) 600 x 450 mm - □ - 21103-P-41					
@ Rs. 4091.47/E - Rs. 8183 = 00					
Add -					
GST + L. Carr (17)					
13%					
Add - (if any)					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B. P. Rs. 5274246=00
					Rs. 5274246=00
\$ for (4)					Rs. 60417=00
					Rs. 5334663=00
Less for					
Previous bill (4)					Rs. 5093057=00
					Rs. 2,41,606=00
Final					15/6/24
					15/6/24